

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027621**Date Inspected:** 16-May-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	Bernie Docena and John Pagliero			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	SAS Tower		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower Base 13 meter outer West external diaphragm, QA randomly observed ABF/JV qualified welder Xiao Jian Wan continuing to perform Partial Joint Penetration (PJP) T-joint welding fill pass on 80mm thick shear plate to 45mm thick diaphragm plate weld joint #W110. The welder was observed welding in the 2G (horizontal) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. The welder was using a track mounted welder holder assembly that was remotely controlled. The PJP T-joint was preheated to greater than 325 degrees Fahrenheit using Miller Proheat 35 Induction Heating System with the heater blankets located on top of the plate prior welding. During welding, ABF Quality Control (QC) Bernie Docena was noted monitoring the welding parameters of the welder. Measured welding parameters during welding were 246 amperes, 23.0 volts and 300mm travel speed. Calculated heat input was 1.13 Kjoules/mm which appears in compliance to the contract requirements. At the end of the shift, FCAW-G fill pass welding was still continuing and should remain tomorrow. The welder held the preheat using the same Miller Proheat 35 Heating System for three hours after welding as required.

At Tower Base Electro Slag Weld (ESW), QA randomly observed ABF/JV qualified welder Jin Pei Wang perform CJP groove welding repair. The welder was observed welding in the 3G (vertical) position utilizing Shielded Metal Arc Welding (SMAW) with 3.2mm diameter E7018H4R electrode implementing welding procedure

WELDING INSPECTION REPORT




(Continued Page 2 of 3)

ABF-WPS-D15-1000-Repairs. The repair excavation was preheated to more than 300 degree Fahrenheit using propylene gas torch prior welding. The two ESW repairs being welded at Y=8170mm and Y=9100mm were approved per Request for Welding Repair (RWR) #201205-004 and RWR #201205-005 both dated May 11, 2013. During the shift, ABF QC John Pagliero was noted monitoring the welder. The following first time repairs were noted being welded during the shift;

Location	Weld No.	Y-dim.	Length	Width	Depth	Remarks
1. ESW 'F' E-045		8170mm	270mm	35mm	31mm	Completed
2. ESW 'F' E-045		9100mm	180mm	35mm	40mm	In-progress

At Tower Base Electro Slag Weld (ESW), QA randomly observed ABF/JV qualified welder Richard Garcia continuing to perform CJP groove welding repair. The welder was observed welding in the 3G (vertical) position utilizing Shielded Metal Arc Welding (SMAW) with 3.2mm and 4.0mm diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1000-Repairs. The repair excavation was preheated to more than 300 degree Fahrenheit using propylene gas torch prior welding. The ESW repair being welded was located at Y=100 was approved per Request for Welding Repair (RWR) #201204-010. During the shift, ABF QC John Pagliero was noted monitoring the welder. The first time repair was noted being welded during the shift;

Location	Weld No.	Y-dim.	Length	Width	Depth	Remarks
3. ESW 'P' N-043		100mm	660mm	67mm	52mm	In-progress



WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Lizardo, Joselito	Quality Assurance Inspector
Reviewed By:	Levell, Bill	QA Reviewer
