

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027954**Date Inspected:** 12-Jul-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

12E-E2.1-C (Interior)

This QA Inspector at random intervals, observed the Flux Core Arc Welding (FCAW) process performed by ABF/JV qualified welder Jeremy Dolman #5042 at 12E-E2.1-C on the interior of the OBG. During welding, ABF Quality Control (QC) Salvador Merino was noted monitoring the welding parameters (Amps, Volts and Travel Speed) as they pertain to ABF-WPS-D1.5-1040A-1. This QA Inspector noted that between passes the welder was cleaning the work using a small disc grinder as QC measured the inter-pass temperatures with Tempilstik Heat Indicators. At the time of the observations no issues were noted by this QA Inspector. On subsequent observations to monitor quality, it was noted that the work is in progress and appeared to be in general conformance with the contract documents.

This QA Inspector randomly observed ABF/JV qualified welder Mike Jimenez #4671 performing the Shielded Metal Arc Welding (SMAW) process in the 1G flat position on 12E-E2.1-C on the interior of the OBG. The work at this location was initiated on 7/4/2012. QC Inspector Salvador Merino was observed measuring the preheat temperature and setting the parameters to ensure compliance with the welding procedure specification (WPS) ABF-WPS-D1.5-1040C-CU. The welder was observed using a small disc grinder to blend the start/stop edges of the work to provide a smooth transition. The welder was observed utilizing 3.2mm E7018-H4R electrodes drawing

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

amperage of 131. The electrodes were obtained from a baking oven verified by this QA Inspector. On a subsequent observation this QA Inspector monitored the work for quality and noted that it was in progress and appeared to be in general conformance with the contract documents.

This QA Inspector randomly observed ABF/JV qualified welder Richard Garcia #5892 using the FCAW process in the 2G horizontal position on 12E-E2.1-C on the interior of the OBG. Work at this location was initiated on 7/5/2012. This QA Inspector observed QC Inspector Salvador Merino verify prior to the start of welding operations, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with ABF-WPS-D1.5-1-3040A-1. The welder was observed grinding and blending the start/stop edges of the work utilizing a small disc grinder and compressed air in between passes as QC measured the inter-pass temperatures with an infra-red temperature gun. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted that the work at this location was in progress and appeared to be in general conformance with the contract documents.

12E/13E-B (Exterior)

This QA Inspector made random observations of ABF/JV qualified welder Rick Clayborn #2773 performing SMAW in the 3G vertical position on 12E/13E-B on the East Drop-In Panel on the exterior of the OBG. Work at this location was initiated 7/11/2012. This QA Inspector observed QC Inspector Salvador Merino verify prior to the start of the fillet weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps) were in accordance with ABF-WPS-D1.5-1040A-Revision 1. The welder was observed utilizing E7018-H4R electrodes and this QA Inspector verified that the electrodes were recently obtained from a baking oven. QC was observed measuring the inter-pass temperatures by employing an infra-red temperature gun as well as monitoring the welding and the parameters. It was noted that the welder was drawing amperage of 127 utilizing 3.2mm electrodes. On a subsequent observation, the welder was observed continuing work on the B-U2a Complete penetration Joint (CJP) and was employing the same routine to clean the passes. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted that the work was completed on this date and appeared to be in general conformance with the contract specifications.

12E PP111.1-C (Interior)

This QA Inspector at random intervals observed ABF/JV qualified welder Roby Smith #4245 placing seal weld passes using the SMAW process in the 1G flat position on 12E PP111.1-C on the interior of the OBG. QC Inspector Salvador Merino was observed measuring the preheat temperature and setting the parameters to ensure compliance with the welding procedure specification (WPS) ABF-WPS-D1.5-F1200A. The welder was observed using a small disc grinder to blend the start/stop edges of the work to provide a smooth transition. The welder was observed utilizing 3.2mm E7018-H4R electrodes drawing amperage of 132. The electrodes were obtained from a baking oven verified by this QA Inspector. On a subsequent observation this QA Inspector monitored the work for quality and noted that it was in progress and appeared to be in general conformance with the contract documents.

QC NDT



WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA Inspector randomly observed QC Inspector Steve Jensen at 13E/14E-LS7/LS8, John Pagliero at 13E-E2.8, and Pat Swain at 13E PP122.2 performing Ultrasonic Testing (UT). The QC Inspectors were observed scanning from each side of the weld and the scanning pattern as described in D1.5 6.24. The QC Inspectors were noted as identifying rejectable indications. This QA Inspector noted that the work at these locations is ongoing and appeared to be in general conformance with the contract documents and SE-UT-D1.5-CT-100-Revision 4.

Summary of Conversations:

Discussed welder assignments and locations with Quality Control Inspector Slavador Merino.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910 , who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
