

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028107**Date Inspected:** 05-Aug-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

12E-E2.1 (Interior)

This QA Inspector randomly observed ABF/JV qualified welder Xiao Jian Wan #9677 continuing to perform production welding using the Flux Core Arc Welding (FCAW) process in the 4G overhead position on the A deck joint at 12E-E2.1 on the interior of the OBG. The splice joint was preheated to greater than 200 degrees Fahrenheit using Miller Proheat 35 Induction Heating System with the heater blanket located at the opposite side of the deck prior/during welding. This QA Inspector observed QC Inspector Steve Jensen verify prior to the start of welding operations, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with ABF-WPS-D1. 5-1-3110-4. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted the work at this location is in progress and appeared to be in general conformance with the contract specifications.

12E PP117-BW1/SP1/SP2 (Interior)

This QA Inspector randomly observed the in progress welding on 12E PP117-BW1/SP1/SP2 on the interior of the OBG. ABF/JV qualified welder Jia Yan #1571 was observed performing the Shielded Metal Arc Welding (SMAW) process in the 3G vertical position. Prior to welding QC Inspector Steve Jensen was observed monitoring

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

the pre-heating of the joint and the parameters as they pertain to ABF-WPS-D1.5-1040A. This QA Inspector verified that the 3.2mm electrodes were stored in an electrically heated thermostatically controlled oven after removal from the sealed containers. The exposure limits of the electrodes appeared to comply with the minimum storage oven temperature of 120 degrees Celsius as per the contract documents. The welding parameters and surface temperatures were verified by the QC inspector's utilizing a Fluke 337 clamp meter to measure the electrical welding parameters. The welder was observed grinding and blending the start/stop edges of the work utilizing a small disc grinder and compressed air in between passes as QC measured the inter-pass temperatures with an infra-red temperature gun. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted that the production welding at this location was in progress and appeared to be in general conformance with the contract documents.

13E PP122.7-E3 (Interior)

This QA Inspector randomly observed ABF/JV qualified welder Wai Kit Lai #2953 perform the SMAW process in the 3G vertical position on the Complete Joint Penetration (CJP) splice on 13E PP122.7-E3 on the interior of the OBG. QC Inspector Steve Jensen verified prior to the start of welding that the pre-heat temperature was in compliance with ABF-WPS-D1.5-1030-1. This QA Inspector observed the welder utilizing E7018-H4R electrodes at amperage of 129 and witnessed the cleaning of the joint between passes as QC measured the inter-pass temperatures. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted that there were no issues at this location and appeared to be in general conformance with the contract specifications.

Summary of Conversations:

No relevant discussions to report.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910 , who represents the Office of Structural Materials for your project.

Inspected By: Frey,Doug

Quality Assurance Inspector

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Reviewed By: Levell,Bill

QA Reviewer