

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028329**Date Inspected:** 05-Sep-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** jobsite

CWI Name: Scott Kortum
Inspected CWI report: Yes No N/A
Electrode to specification: Yes No N/A
Qualified Welders: Yes No N/A
Approved Drawings: Yes No N/A

CWI Present: Yes No
Rod Oven in Use: Yes No N/A
Weld Procedures Followed: Yes No N/A
Verified Joint Fit-up: Yes No N/A
Approved WPS: Yes No N/A
Delayed / Cancelled: Yes No N/A
Component: OBG

Bridge No: 34-0006**Summary of Items Observed:**

Quality Assurance inspector (QA) Matthew Daggett was at the American Bridge/Fluor (ABF) job site at the San Francisco/Oakland Bay Bridge in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

1. Weld Repairs 13W-PP123-BF-1; Y Location 240mm
2. Weld Repairs 13W-PP123-BF-3; Y Location 380mm
3. Weld Repairs 13W-PP123.5-BF-1; Y Location 230mm

Weld Repairs 13W-PP123-BF-1; Y Location 240mm

This QAI from time to time observed the welder Jimmy Zen grinding to a bright clean metal condition an excavation at the following location on Floor Beam Bottom Flange Splice 13W-PP123-BF-1:

Y=240mm, D=13mm, L=80mm, W=35mm

Prior to welding Quality Control Technician Scott Kortum performed Visual and Magnetic Particle Testing on the above excavations. This Quality Assurance Inspector verified the results of the test by doing duplicate testing to the excavations. No indications were noted.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

The welder spent part of the shift depositing the root passes and fill passes with approximately 100% being completed at the end of the shift. QC inspector Kortum was noted to be present in order to monitor the progress and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1001 Rev 0 and supporting Procedure Qualification Records (PQR). Prior to and during the welding at this location the QC inspector observed the preheat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature indicating crayon) the preheat was then verified by this QA inspector to be greater than 150F. The parameters, using a Fluke brand Tong style meter, was verified to be 153 amps.

Weld Repairs 13W-PP123-BF-3; Y Location 380mm

This QAI randomly observed the welder Jimmy Zen grinding to a bright clean metal condition an excavation at the following location on Floor Beam Bottom Flange Splice 13W-PP123-BF-3:

Y=380mm, D=17mm, L=80mm, W=20mm

Prior to welding Quality Control Technician Scott Kortum performed Visual and Magnetic Particle Testing on the above excavations. This Quality Assurance Inspector verified the results of the test by doing duplicate testing to the excavations. No indications were noted.

The welder spent part of the shift depositing the root passes and fill passes with approximately 100% being completed at the end of the shift. QC inspector Kortum was noted to be present in order to monitor the progress and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1001 Rev 0 and supporting Procedure Qualification Records (PQR). Prior to and during the welding at this location the QC inspector observed the preheat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature indicating crayon) the preheat was then verified by this QA inspector to be greater than 150F. The parameters, using a Fluke brand Tong style meter, was verified to be 161 amps.

Weld Repairs 13W-PP123.5-BF-1; Y Location 230mm

This QAI intermittently observed the welder Lin E Yun grinding to a bright clean metal condition an excavation at the following location on Floor Beam Bottom Flange Splice 13W-PP123-BF-1:

Y=230mm, D=15mm, L=110mm, W=30mm

Prior to welding Quality Control Technician Scott Kortum performed Visual and Magnetic Particle Testing on the above excavations. This Quality Assurance Inspector verified the results of the test by doing duplicate testing to the excavations. No indications were noted.

The welder spent part of the shift depositing the root passes and fill passes with approximately 100% being completed at the end of the shift. QC inspector Kortum was noted to be present in order to monitor the progress

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1001 Rev 0 and supporting Procedure Qualification Records (PQR). Prior to and during the welding at this location the QC inspector observed the preheat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature indicating crayon) the preheat was then verified by this QA inspector to be greater than 150F. The parameters, using a Fluke brand Tong style meter, was verified to be 146 amps.



Summary of Conversations:

There were general conversations with Quality Control Inspector Scott Kortum, at the start of the shift regarding the location of welding, inspection personnel scheduled for this shift. All observations were relayed to Danny Reyes and Bill Levell.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Daggett, Matt	Quality Assurance Inspector
Reviewed By:	Levell, Bill	QA Reviewer
