

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028350**Date Inspected:** 04-Sep-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 600**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1430**Contractor:** American Bridge Manufacturing**Location:** Reedsport, OR**CWI Name:** Jim Vanek**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Hinge K Soffit Opening**Summary of Items Observed:**

This Quality Assurance Inspector (QAI), Dan Chang, observed Quality Control Inspector (QCI), Jim Vanek, of American Bridge Manufacturing (ABM) monitored the welding of stainless steel Hinge K Soffit Openings, CCO 241. QCI was noted to monitor joint fit-up and welding amperage and voltage with an Amprobe Model ACDC-100. QCI informed this QAI that welding was performed by a certified welder, Ben Price, with amps at 220 and volt at 24.5. Welding was performed by Gas Metal Arc Welding (GMAW) using ER316-Si .045" diameter electrode in accordance to Welding Procedure Specification (WPS) # ABM-SAS-18, ABM-SAS-19, and ABM-SAS-20. QCI also informed this QAI that complete joint penetration (CJP) were ground to sound metal prior to finish welding with a back weld. This QAI verified amperage, voltage, and joint fit-up. One Hinge K Soffit Openings frames were noted to be welded. A total of sixteen frames are completed.

Item	Weld Identification	Applicable WPS	CWI Name	Amperage	Voltage	TravelSpeed	Preheat Temp	Remarks
1	Hinge K Soffit Opening	ABM-SAS-18 to 20	Jim Vanek	215	24.5	4 ipm	N/A	Welding performed by Ben Price

Summary of Conversations:

No significant conversations occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510-385-5910, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Inspected By:	Chang, Dan	Quality Assurance Inspector
Reviewed By:	Riley, Ken	QA Reviewer
