

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028471**Date Inspected:** 24-Sep-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job site

CWI Name:	N/A	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes No N/A	
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes No N/A	
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes No N/A	
Approved Drawings:	Yes No N/A	Approved WPS:	Yes No N/A	
		Delayed / Cancelled:	Yes No N/A	
Bridge No:	34-0006	Component:	OBG	

Summary of Items Observed:

Quality Assurance Inspector (QAI) Rodney Patterson was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Ultrasonic Testing OBG

This QA performed verification Ultrasonic Testing (UT) on Complete Joint Penetration (CJP) longitudinal Deck panel drop-in splice weld for lift 13E. The weld was previously tested and accepted by QC Ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3. The QAI's findings are as follows;

Lift 13E Deck drop-in splice (Weld No. 13E-E2.5)

The QAI performed a 100% verification of this weld from Y=0~Y=4720. A total of four (4) rejectable indications were observed at the time of inspection. The ABF QC inspector Harry Scharein was present for verification of the indications. The QAI observed Mr. Scharein calibrate on the QAI's IIW block present onsite. All four indications discovered by the QAI were confirmed as rejectable by Mr. Scharein during this shift.

The QAI spent a portion of this shift reviewing and documenting the status and completion of various production welding tracking logs for lift 13E-14E drop-in deck work currently in-process. The QA recorded the information on the OBG tracking log.


Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Summary of Conversations:

Conversations relevant to the work being performed.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Patterson,Rodney

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer