

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028479**Date Inspected:** 28-Sep-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Fritz Belford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

OBG 12W

This QA observed the following welders working in OBG 12W at various locations:

Authorized welder Richard Garcia #5892:

Welder Richard Garcia was observed welding on welds 12W PP112.5 W2.1-BW1, 12W PP112.5 W2.1-BW2, 12W PP112.5 W2.1-BW3 and 12W PP112.5 W2.1-PS1. Welder was observed utilizing Caltrans approved Welding Procedure Specification's (WPS) ABF-WPS-D15-3040B-3 for Flux Core Arc Welding (FCAW). The welder was observed preheating the welds prior to welding. Other welding parameters observed appear to be in compliance with the WPS noted above.

Authorized welder Richard Chouinard #8959:

Welder Richard Chouinard was observed welding on welds 12W PP112.5 W2.1-PS2 and 12W PP112.5 W2.1-PS3 utilizing Caltrans approved Welding Procedure Specification's (WPS) ABF-WPS-D15-1040A for Shielded Metal Arc Welding (SMAW). The welder was observed preheating the weld to 150 degrees Fahrenheit prior to welding. Other welding parameters observed appear to be in compliance with the WPS noted above.

Authorized welder Eric Sparks #3040:

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Welder Eric Sparks was observed performing Carbon Arc Gouging (CAG) welding of repairs on weld 12W W2.1-A1 at Y locations 11880 and 18730 at Face "A". Welder was observed utilizing Caltrans approved Welding Procedure Specification's (WPS) ABF-WPS-D15-1000R Rev.2 for Shielded Metal Arc Welding (SMAW) of repairs. The weld was preheated before excavations and welding. Welding parameters that were checked by QC Harry Sharein and witnessed by this QA appear to be in order.

Non-Destructive Testing (NDT):

This QA performed NDT on the following welds:

Magnetic Particle Testing (MPT):

Weld 12W W2.1-A1:

- Repair Excavation at Y 11880 (Face A, 90 x 20 x 14mm Deep, MPT Accept.)
- Repair Excavation at Y 18730 (Face A, 95 x 22 x 13mm Deep, MPT Accept.)

This QA Inspector completed the appropriate report form on this date noting items acceptance or rejection as per applicable code. The completed and accepted work observed at this location appeared to be in compliance with the contract specifications.

This QA observed QC Inspector Fred Michaels performing welding parameter checks such as voltage, amps, electrodes and preheats throughout the day. Also noted was QC Inspector John Pagliero performing Magnetic Particle Testing (MPT) on weld 12W W2.1-A1 repair excavation and on panel point 116.5 flange splices.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

Conversations relevant to work performed on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas - (916) 764 - 6027, who represents the Office of Structural Materials for your project.

Inspected By:	Belford,Fritz	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
