

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028509**Date Inspected:** 28-Sep-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** John Hays and Bernie Docena**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 12E-PP116.5-E5 deck access hole inside, QA randomly observed ABF/JV qualified welder Mike Jimenez continuing to perform CJP groove welding repair on a Seismic Performance Critical Member (SPCM) due to Ultrasonic Testing (UT) detected defect on welded butt joint. The welder was using Miller Proheat 35 Induction Heating System with the heater blanket put on top of the plate to preheat the repair area and its vicinity to 325°F and as soon as the required temperature was attained the welder started performing the welding repair. Welder Mike Jimenez was observed manually welding in 4G (overhead) position utilizing Shielded Metal Arc Welding (SMAW) with 3.2mm and 4.0mm diameter E7018H4R electrode implementing Caltrans approved welding procedure ABF-WPS-D15-1004 Repair. Welder Mike Jimenez was noted welding at location Y=3140mm to Y=4070mm. During welding, ABF QC John Hays was noted monitoring the welder's welding parameter with measured working current of 130 amperes on the 3.2mm and 195 amperes on 4.0mm diameter E7018H4R electrodes. During the shift, repair welding at the location mentioned above was completed and the welder has performed the post weld heat treatment (PWHT) of 450°F on the completed repair using the Miller Proheat 35 Induction Heating System and held it for one hour as required. After setting the PWHT of the just concluded repair, using a propylene gas torch to preheat the repair area and its vicinity to 225°F, the welder started excavating using carbon air arc gouging on the next repair at Y=760mm of the same access hole. The welder performed the excavation until the end of the shift.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Y-location	Length	Width	Depth	RWR#	Remarks
1.	3140mm	930mm	30mm	11mm	201208-115 R2- Completed.

At OBG 12E-E2.1-@31000mm corner drop-in top deck plate inside, QA randomly observed ABF/JV qualified welder Wai Kit Lai continuing to perform CJP groove welding first time repair on a non-Seismic Performance Critical Member (SPCM) due to Ultrasonic Testing (UT) detected defect on welded splice butt joint. The welder preheated the repair area and its vicinity to >150°F using propylene gas torch prior excavation and then ground smooth the groove of the excavation. After its completion, ABF QC Bernie Docena performed Magnetic Particle Testing (MT) on the removal of the defects with no relevant defect noted during the test. This QA also performed same test verification and noted same result.

The welder was noted using propylene gas torch to preheat the repair area and its vicinity to >150°F and as soon as the required temperature was attained the welder started performing the welding repair. Welder Wai Kit Lai was observed manually welding in 4G (overhead) position utilizing Shielded Metal Arc Welding (SMAW) with 3.2mm diameter E7018H4R electrode implementing Caltrans approved welding procedure ABF-WPS-D15-1000 Repair Rev. 2. During welding, ABF QC Bernie Docena was noted monitoring the welder's welding parameter with measured working current of 128 amperes on the 3.2mm diameter E7018H4R electrodes. During the shift, repair welding at the location listed below were completed;


Y-location	Length	Width	Depth	Remarks
------------	--------	-------	-------	---------

- | | | | | | |
|----|---------|-------|------|------|-----------------|
| 1. | 19125mm | 90mm | 25mm | 8mm | R1 - completed. |
| 2. | 19195mm | 300mm | 30mm | 11mm | R1 - completed. |
| 3. | 19490mm | 6mm | 25mm | 10mm | R1 - completed. |

At OBG location Panel Point PP11.5 and PP12.5 of bike path, this QA randomly observed FW Spencer qualified welder Damian Llanos perform Complete Joint Penetration (CJP) 6G (all position) Shielded Metal Arc Welding (SMAW) welding root pass to cover pass on the 2" weldolet for the 4" diameter utility compressed air line. The welder was noted welding the root pass with 3/32" diameter E6010 electrode and followed by fill pass to cover pass using 3/32" diameter E7018H4R electrode implementing Caltrans approved procedure FW Spencer WPS 1-12-1. The welder was noted preheating and removing the moisture of the joint using a portable propane gas torch prior welding. During welding, ABF QC Steve Jensen was noted monitoring the parameters of the welder. At the end of the FW Spencer shift, CJP welding on two (2) 2" diameter weldolet field weld joints on 4" diameter utility compressed air were still continuing and should remain Monday.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer
