

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028523**Date Inspected:** 05-Oct-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** jobsite

<b>CWI Name:</b>	Fred Michaels		
<b>Inspected CWI report:</b>	Yes	No	N/A
<b>Electrode to specification:</b>	Yes	No	N/A
<b>Qualified Welders:</b>	Yes	No	N/A
<b>Approved Drawings:</b>	Yes	No	N/A

<b>CWI Present:</b>	Yes	No	
<b>Rod Oven in Use:</b>	Yes	No	N/A
<b>Weld Procedures Followed:</b>	Yes	No	N/A
<b>Verified Joint Fit-up:</b>	Yes	No	N/A
<b>Approved WPS:</b>	Yes	No	N/A
<b>Delayed / Cancelled:</b>	Yes	No	N/A
<b>Component:</b>	OBG		

**Bridge No:** 34-0006**Summary of Items Observed:**

Quality Assurance inspector (QA) Matthew Daggett was at the American Bridge/Fluor (ABF) job site at the San Francisco/Oakland Bay Bridge in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

This QAI from time to time observed the welder Lin E Yun grinding to a bright clean metal condition an excavation at the following location:

Floor Beam 13W-PP115.5

Prior to welding Quality Control Technician Fred Michaels performed Visual and Magnetic Particle Testing on the above excavations. This Quality Assurance Inspector verified the results of the test by doing duplicate testing to the excavations. No indications were noted.

The welder spent part of the shift depositing the root passes and fill passes with approximately 100% being completed at the end of the shift. QC inspector Michaels was noted to be present in order to monitor the progress and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1001 Rev 0 and supporting Procedure Qualification Records (PQR). Prior to and during the welding at this location the QC inspector observed the preheat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature indicating crayon) the pre-heat was then verified by this QA inspector to be greater than 150F. Using a Fluke

---

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 4 )

---

---

brand Tong style meter, the parameters were verified to be 122 amps. See photo attached to body of report.

This QAI randomly observed the welder Gue Wu Chen grinding to a bright clean metal condition an excavation at the following location:

Floor Beam 13W-PP115.2 Face A

Prior to welding Quality Control Technician Fred Michaels performed Visual and Magnetic Particle Testing on the above excavations. This Quality Assurance Inspector verified the results of the test by doing duplicate testing to the excavations. No indications were noted.

The welder spent part of the shift depositing the root passes and fill passes with approximately 100% being completed at the end of the shift. QC inspector Michaels was noted to be present in order to monitor the progress and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1001 Rev 0 and supporting Procedure Qualification Records (PQR). Prior to and during the welding at this location the QC inspector observed the preheat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature indicating crayon) the pre-heat was then verified by this QA inspector to be greater than 150F. Using a Fluke brand Tong style meter, the parameters were verified to be 112 amps. See photo attached to body of report.

This QAI sporadically observed the welder Gue Wu Chen grinding to a bright clean metal condition an excavation at the following location:

Floor Beam Splice W13- PP115.2 Face B

Prior to welding Quality Control Technician Fred Michaels performed Visual and Magnetic Particle Testing on the above excavations. This Quality Assurance Inspector verified the results of the test by doing duplicate testing to the excavations. No indications were noted.

The welder spent part of the shift depositing the root passes and fill passes with approximately 100% being completed at the end of the shift. QC inspector Michaels was noted to be present in order to monitor the progress and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1001 Rev 0 and supporting Procedure Qualification Records (PQR). Prior to and during the welding at this location the QC inspector observed the preheat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature indicating crayon) the pre-heat was then verified by this QA inspector to be greater than 150F. Using a Fluke brand Tong style meter, the parameters were verified to be 134 amps. See photo attached to body of report.

This QA inspector observed weld repairs being performed with engineers approval by ABF welding personnel Rick Clayborn to Deck Access Hole PP116.5-W2.8 , at the following location(s):

Y: 3500-4380mm, L: 780mm, W: 55mm, D: 11.5mm

---

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 4 )

---

---

This QA Inspector observed Mr. Clayborn preheating to a QC recorded, QA verified temperature of 250F prior to using the Carbon Arc Gouging process to remove defects at the above-mentioned locations on the Splice. The locations and depth of the defects had been marked on the steel by the Ultrasonic Technician at the conclusion of his testing. At the end of gouging operations Mr. Clayborn ground the excavations to a bright clean metal condition in preparation of Visual, Magnetic Particle Testing, and welding.

Prior to welding Quality Control Technician Fred Michaels performed Visual and Magnetic Particle Testing on the above excavations. This Quality Assurance Inspector verified the results of the test by doing duplicate testing to the excavations. No indications were noted.

The welder spent the entirety of the shift depositing the fill and cap passes with approximately 100% being completed at the end of the shift. QC inspector Fred Michaels was noted to be present in order to monitor the progress and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1004R (Rev 0) and supporting Procedure Qualification Records (PQR). Prior to initiating the welding at this location the QC inspector observed the preheat temperature and post heat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature indicating crayon) the preheat, and post heat temperature was then verified by this QA inspector to be greater than 350F and 450F respectively. Using a Fluke brand Tong style meter, the parameters were verified to be 133 amps



### Summary of Conversations:

There were general conversations with Quality Control Inspector Fred Michaels, at the start of the shift regarding the location of welding, inspection personnel scheduled for this shift. All observations were relayed to Danny Reyes and Bill Levell.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

---

---

# WELDING INSPECTION REPORT

*( Continued Page 4 of 4 )*

---

---

---

<b>Inspected By:</b>	Daggett, Matt	Quality Assurance Inspector
----------------------	---------------	-----------------------------

---

<b>Reviewed By:</b>	Reyes, Danny	QA Reviewer
---------------------	--------------	-------------

---