

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028533**Date Inspected:** 03-Oct-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Fritz Belford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

OBG 12W

This QA observed the following welders working in OBG 12W at various locations:

Authorized welder Richard Garcia #5892:

Welder Richard Garcia was observed performing weld repairs welding on weld 12W PP112 W2.1-BW2 adding weld metal to weld for an acceptable transition between unequal thickness between base metals. Welder was observed utilizing Caltrans approved Welding Procedure Specification's (WPS) ABF-WPS-D15-1000R Rev2 for Shielded Metal Arc Welding (SMAW). The welder was observed preheating the welds prior to welding. Other welding parameters as inspected by QC Inspector appear to be in compliance with the WPS noted above.

Authorized welder Richard Chouinard #8959:

Welder Richard Chouinard was observed performing weld repairs on weld 12W PP111.5 W2.1-PS3 Carbon Arc Gouging (CAG) and welding utilizing Caltrans approved Welding Procedure Specification's (WPS) ABF-WPS-D15-1000R Rev.2 for Shielded Metal Arc Welding (SMAW). The welder was observed preheating the welds prior to welding. Other welding parameters as inspected by QC Inspector appear to be in compliance with the WPS noted above.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA observed QC Inspector Fred Michaels performing welding parameter checks such as voltage, amps, electrodes and preheats throughout the day. Also noted was QC Inspector Scott Krotum and John Pagliero performing various Non-Destructive Testing (NDT) on panel point completed welds as they are completed and become available for testing. Non-Destructive Testing methods utilized by QC Inspectors were Visual Testing (VT), Magnetic Particle Testing (MPT) and Ultrasonic Testing Shear Wave (UTSW). QC Inspectors were observed accepting and rejecting welds per applicable code and or contract criteria.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

Conversations relevant to work performed on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas - (916) 764 - 6027, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Belford,Fritz	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Reyes,Danny	QA Reviewer
---------------------	-------------	-------------