

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT**

Resident Engineer: Casey, William
Address: 333 Burma Road
City: Oakland, CA 94607

Report No: WIR-028601
Date Inspected: 16-Oct-2012

Project Name: SAS Superstructure
Prime Contractor: American Bridge/Fluor Enterprises, a JV
Contractor: American Bridge/Fluor Enterprises, a JV

OSM Arrival Time: 700
OSM Departure Time: 1730
Location: Job Site

CWI Name:	Salvador Merino and Steve Jensen			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	SAS OBG		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower elevation 127 meter, this QA randomly observed ABF/JV qualified welder Richard Garcia continuing to perform 4G (overhead) position Partial Joint Penetration (PJP) welding 6mm bent plate butt joint per Request for Information ABF-RFI-002642R01 dated December 6, 2011. The RFI pertains to the modification of the Tower Lift 4 Façade Seal Elevator interference. The welder was noted implementing the Option #3 and detail #3 of the RFI's attachment.

During welding, the welder was observed manually welding in 4G (overhead) position utilizing self-shielded Flux Cored Arc Welding (FCAW-S) with 0.035" diameter E71T-11 wire electrode implementing Caltrans approved welding procedure ABF-WPS-D11-2044. ABF QC Barry Drake was noted on site monitoring the welder and his welding parameters with measured working current of 80 amperes and 16 volts. At the end of the shift, two bent plates modification were done at north and west shafts of the Tower at elevation 127 meter. According to the welder, the two bent plates at the top of the elevation 127 façade were not modified due to acceptable stick out from the façade surface. The remaining modification of the same bent plates at higher elevation will continue tomorrow.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

At OBG 2W-PP-13.5-W2-N deck access hole outside, QA randomly observed ABF/JV qualified welder Jin Quan Huang continuing to perform CJP groove welding repair. The welder was observed welding in the 4G (overhead) position utilizing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1001-Repairs. The repair excavation was preheated to more than 150 degree Fahrenheit using propane gas torch prior welding. During the shift, ABF QC Salvador Merino was noted monitoring the welder. Prior welding, ABF QC Salvador Merino was also observed performing Magnetic Particle Testing (MT) on the repair excavations prior welding repair. There were no significant defects noted during the test. After completing the repair from the outside, the welder went underneath and performed the excavation then back welded the repair. At the end of the shift, repair welding at the bottom side was still continuing and should remain tomorrow. The following first time repair was noted excavated and welded during the shift;

Y-location Length Width Depth Remarks

1. 1955mm 100mm 30mm 12mm R1 – in progress.

FW Spencer:

At OBG location Panel Point PP42, Tower elevation 53 meter, this QA randomly observed FW Spencer qualified welder Damian Llanos continuing to perform Complete Joint Penetration (CJP) 6G (all position) Shielded Metal Arc Welding (SMAW) welding root pass to cover pass on 2" diameter domestic utility water line. The welder was noted welding the root pass with 3/32" diameter E6010 electrode and followed by fill pass to cover pass using 3/32" diameter E7018H4R electrode implementing Caltrans approved procedure FW Spencer WPS 1-12-1. The welder was noted preheating and removing the moisture of the joint using a portable propane gas torch prior welding. During welding, ABF QC Steve Jensen was noted monitoring the parameters of the welder. At the end of the FW Spencer shift, CJP welding on three 2" diameter utility water line pipe butt joints were completed.

Line Service Line/Pipe Size Panel Point Location Joint Designation


1 Domestic Water	2"	42 T53	3/2/42/T53
2 Domestic Water	2"	42 T53	4/2/42/T53
3 Domestic Water	2"	42 T53	5/2/42/T53



WELDING INSPECTION REPORT

(Continued Page 3 of 3)

At Tower elevation 123 meter, ABF welder Richard Garcia was noted preheating the seal/bent plate prior FCAW-S welding.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Reyes, Danny

QA Reviewer