

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028901**Date Inspected:** 19-Dec-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Fred Michels and Barry Drake**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 5E-PP29.5-E5 deck access hole outside, QA randomly observed ABF/JV welder Cris Bruce continuing to perform CJP groove welding repair on a Non-Seismic Performance Critical Member (SPCM) due to Ultrasonic Testing (UT) detected defect on welded splice butt joint. The welder preheated the repair area and its vicinity to >150°F using propylene gas torch prior excavation and then ground smooth the groove of the excavation. After its completion, ABF QC Salvador Merino performed Magnetic Particle Testing (MT) on the removal of the defects with no relevant defect noted during the test. The welder was noted using propylene gas torch to preheat the repair area and its vicinity to 150°F and as soon as the required temperature was attained the welder started performing the welding repair. Welder Cris Bruce was observed manually welding in 1G (flat) position utilizing Shielded Metal Arc Welding (SMAW) with 3.2mm diameter E7018H4R electrode implementing Caltrans welding procedure ABF-WPS-D15-1000 Repair. Welder Cris Bruce was noted welding at various Y locations; 1) Y=1660mm (R3), L130mm x W30mm x D15; RWR#201212-006; 2) Y=3200 (R1), L100mm x w30mm x D12mm; 3) Y=3395mm (R3), L170mm x W30mm x D11mm (RWR#201212-004); 4) Y=3630mm (R2), L75mm x W30mm x D10mm; and 5) Y=3980mm (R1), L100mm x W30mm x D12mm. During welding, ABF QC Barry Drake was noted monitoring the welder's welding parameter with measured working current of 130 amperes on the 3.2mm diameter E7018H4R electrodes. At the end of the shift, repair welding at locations mentioned above was completed.


WELDING INSPECTION REPORT

(Continued Page 2 of 3)

At Tower elevation 155 meters, QA randomly observed ABF welder Richard Garcia continuing to perform 6mm all around fillet welding between the Tower head diaphragm and platform base plate. The welder was observed 2F (horizontal) position fillet welding utilizing self-shielded Flux Cored Arc Welding (FCAW-S) with 0.072” diameter E71T-8 wire electrode implementing Caltrans Welding Procedure Specification (WPS) ABF-WPS-D15-F2200-2. Prior welding, the paint coating on both sides of the joint was ground off and the plates were preheated to more than 150 degrees Fahrenheit. During the shift, QA noted ABF QC Fred Michels was on site monitoring the in process preheats and welding parameters. At the end of the shift, fillet welding of the Tower head diaphragm to platform base plate was completed.

At the request of Quality Control Field Supervisor, Bonifacio Daquinag, QA has randomly verified the QC VT/MT on the interior Tower Head side plate seal weld joint. The QA verification was performed to verify that the welding and the VT/MT inspection performed by the QC inspector meet the requirements of the contract documents. At the conclusion of the QA verification it appeared that the welds and the QC inspection complied with the contract documents.

1. Tower elev. 155M – Weld joint #A3 inside tower head seal weld joint QA verified.
2. Tower elev. 155M – Weld joint #A4 inside tower head seal weld joint QA verified.
3. Tower elev. 155M – Weld joint #A2.1 inside tower head seal weld joint QA verified.
4. Tower elev. 155M – Weld joint #A2.2 inside tower head seal weld joint QA verified.
5. Tower elev. 155M – Weld joint #A2.3 inside tower head seal weld joint QA verified.
6. Tower elev. 155M – Weld joint #A2.4 inside tower head seal weld joint QA verified.



Summary of Conversations:

No significant conversation today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Reyes, Danny

QA Reviewer