

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT**

Resident Engineer: Casey, William
Address: 333 Burma Road
City: Oakland, CA 94607

Report No: WIR-028973
Date Inspected: 14-Jan-2013

Project Name: SAS Superstructure
Prime Contractor: American Bridge/Fluor Enterprises, a JV
Contractor: American Bridge/Fluor Enterprises, a JV

OSM Arrival Time: 700
OSM Departure Time: 1730
Location: jobsite

CWI Name: See Body of Report
Inspected CWI report: Yes No N/A
Electrode to specification: Yes No N/A
Qualified Welders: Yes No N/A
Approved Drawings: Yes No N/A

CWI Present: Yes No
Rod Oven in Use: Yes No N/A
Weld Procedures Followed: Yes No N/A
Verified Joint Fit-up: Yes No N/A
Approved WPS: Yes No N/A
Delayed / Cancelled: Yes No N/A
Component: OBG

Bridge No: 34-0006**Summary of Items Observed:**

This QAI observed the welder Mike Jiminez grinding to a bright clean metal condition base metal gouges, in the Deck Plate at the following locations: (RWR 201301-019)

8W-PP66.7-W2.2

8W-PP67-W3.8

8W-PP61-W2.3

8W-PP61W2.5

Prior to welding, Quality Control Technician Sal Merino, performed Visual and Magnetic Particle Testing on the above base metal gouges. This Quality Assurance Inspector verified the results of the test. No indications were noted.

The welder spent part of the shift depositing the root passes and fill passes with approximately 100% being completed at the end of the shift. QC inspector Merino was noted to be present in order to monitor the progress and ensure the welding was within the established Welding Procedure Specification (WPS) noted as ABF-WPS-D15-1001R Rev 0 and supporting Procedure Qualification Records (PQR). Prior to and during the welding at this location the QC inspector observed the preheat temperature using a Raytek non-contact Thermometer, was sufficient and compliant to the above-mentioned WPS. Using a Tempil Stick, (temperature

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

indicating crayon) the pre-heat was then verified by this QA inspector to be greater than 150F. Using a Fluke brand Tong style meter, the parameters were verified to be 115 amps.

13W-PP119 (CCO-238)

This QAI observed Rick Clayborn grinding and laying out the eight locations at 13W-PP119. The stiffeners were delivered on to the project palletized in sets upon test fit it was discovered that the stiffeners were not beveled correctly. At the time of this report the Contractor has decided to order replacement material.

8E-74-E4/9E-74-E4

This QAI observed Quality Control Technician Sal Merino performing Magnetic Particle Testing at the following locations:

8E-74-E4

9E-74-E4

The contractor had removed welded attachments from these locations that had connected the temporary supporting steel to the outer surface of the above mentioned OBG's. The areas were then ground to a bright clean metal condition and revealed a good workmanship appearance. The Magnetic Particle Testing revealed zero defects at the tested locations.

Summary of Conversations:

See body of report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Daggett, Matt	Quality Assurance Inspector
Reviewed By:	Reyes, Danny	QA Reviewer
