

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029126**Date Inspected:** 09-Feb-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

This QA observed the following welders working on the OBG at various locations:

This QA Inspector randomly observed ABF/JV welder Richard Clayborn #2773 performing the Flux Core Arc Welding (FCAW) process in the 2G horizontal position on counterweight 50 on the exterior of the OBG. QC Inspector Salvador Merino was observed measuring the preheat temperature and setting the parameters to ensure compliance with the welding procedure specification (WPS) ABF-WPS-D1.5-F2200-2. The parameters were recorded as (A=265/V=23.7/TS=180/HI=2.09). This QA inspector made subsequent observations throughout the shift to monitor quality and noted that the work is in progress and appears to be in general conformance to the contract requirements. RFI-002670R00 was referenced during this observation.

ABF welder Mike Jimenez #4716 was observed performing SMAW on the Deck Access Hole at 14W PP126. 5-W2-DAH. The welder was observed utilizing WPS ABF-D1.5-1040C-CU for SMAW. The welder was observed preheating the welds prior to welding. Other welding parameters as inspected by the QC Inspector were recorded as 136 amperes and appeared to be in compliance with the WPS noted above. The QA Inspector made subsequent observations throughout the shift to monitor quality and noted that the work was in progress and appeared to be in general conformance with the contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA Inspector made random observations of the SMAW of shear tabs to steel framing next to the East side of the West Shaft of the Tower at the 58 meter elevation. ABF/JV welder Xiao Hua Luo #1291 performed the welding in compliance and conforming to ABF-WPS-D1.5-F1200A for fillet welding utilizing the SMAW process. Upon completion, QC Inspector Fred Mikels tested the welds by means of Magnetic Particle Inspection to verify soundness of the metal. The work and testing was found to be acceptable and appeared to be in general conformance to the contract documents.

This QA observed QC Inspector Fred Michels and Salvador Merino performing welding parameter checks such as voltage, amps, electrodes and preheats throughout the day. This QA also observed QC Inspector's John Hays performing various Non-Destructive Testing (NDT) on completed weld repairs as they became available for testing. Non-Destructive Testing methods utilized by the QC Inspectors were Visual Testing (VT), Magnetic Particle Testing (MPT) and Ultrasonic Testing Shear Wave (UTSW). QC Inspectors were observed performing inspection per applicable code and or contract criteria. Unless otherwise noted, all work observed on this date appeared to generally comply with the contract documents.

Summary of Conversations:

Conversations were relevant to work performed.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027 , who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
Reviewed By:	Reyes,Danny	QA Reviewer
