

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029148**Date Inspected:** 14-Feb-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** USA Hoist**Location:** USA Hoist, Crest Hill, IL

CWI Name:	Robert Zimny		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No
Rod Oven in Use:	Yes	No
Weld Procedures Followed:	Yes	No
Verified Joint Fit-up:	Yes	No
Approved WPS:	Yes	No
Delayed / Cancelled:	Yes	No

Bridge No: 34-0006**Component:** SAS Tower Elevator**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at USA Hoist, Crest Hill, IL as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At USA Hoist fabrication shop, welding foreman Genaro Ulloa together with another welder Matt Wasaqi were noted continuing trial fitting the second door assembly for elevator door stops 1, 4 and 5. After bolting the enclosure frame to the temporary beam and the completion of the tack welding on the three pairs of hinges to the door enclosure and door frame, Mr. Genaro Ulloa started to put the assembly together and adjusted the position of the door frame/enclosure where required until they were satisfied with the clearances on all sides of the door. USA Hoist personnel were noted tack welding the three (3) 120mm long mild steel weld-on hinge per shop drawing number 914932. The second door assembly was completed and Mr. Genaro Ulloa called the Project Engineer Mr. Bob Overbeek to check on the completed trial fit up of the door assembly.

Mr. Overbeek was noted using an 18" long Starrett Precision Machinist level to check the alignment of the second door assembly. USA Hoist personnel made some more small adjustment here and there until Mr. Overbeek was satisfied with the trial fit assembly. After the completion of the trial fit up of the door assembly, Mr. Overbeek also instructed Mr. Genaro Ulloa to find the suitable location for the Norton Parallel Rigid Arm Door Closer since it is not detailed in the shop drawing. According to Mr. Overbeek, after finding the suitable location for the door closure, it will be added "As Built" to the approved shop drawing and then resubmit it for Caltrans approval.

Mr. Genaro and Mr. Matt Wasaqi have left at noon today due to an appointment to check on one bending machine

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

USA Hoist company were about to purchase. The two personnel spent the rest of the day checking the bending machine.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Foerder, Mike

QA Reviewer
