

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029152**Date Inspected:** 21-Feb-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** USA Hoist**Location:** USA Hoist, Crest Hill, IL

CWI Name:	Robert Zimny		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** SAS Tower Elevator**Summary of Items Observed:**

Quality Assurance Inspector (QAI) Fritz Belford was at the USA Hoist shop in Crest Hill, Illinois between the times noted above in order to monitor Quality Control functions and the in process work being performed by USA Hoist personnel. The following items were observed:

Manolo Luna (B):

Welder Luna was observed continuing with the machine cutting of 6" x 6" x .375" tubular steel (Heat#0168580) for the elevator tower. At the end of the shift approximately 24 tubes had been cut to length using the Marvel band saw. Cutting will continue on the following shift.

Matt Wasigi (A):**Matt Wasigi (A):**

Welder Wasigi was observed trial fitting the steel wire mesh (.75" x .75" x .135" Wire with Plain Steel C-Channel Frames: 1" Wide x 16 Ga. with 5/16" – 18 Hex Nuts welded to inside of frame) manufactured by Flynn & Enslow Inc. for door number 2, 5 & 6 by drilling holes for the M8 x 25MM LG, FHCS bolts at locations corresponding to the M8 HEX nuts welded to the door wire mesh frame assembly. Currently Mr. Wasigi is only fitting the wire mesh to the doors using temporary bolts, installation of the wire mesh will be performed after the corrections of bolts & nuts misalignment as noted on a few of the bolt holes. (Ref. Dwg. 914912 & 914926)

Welder Wasigi was also observed performing FCAW-G on doors number 1, 4 & 5 welding the hinges to the door frames utilizing Welding Procedure Specification (WPS) FCAW3210. The welder was noted using 1.1mm E71T-1C Familiarc DW-50 wire electrode in the 1G or flat position. The shielding gas being used was noted a combination of 75% Argon and 25% CO2 with flow rate of 35 CFH. The welding parameters measured were 26



WELDING INSPECTION REPORT

(Continued Page 2 of 2)

volts and 196 amperes are compliance with the WPS noted above.

The completed and accepted work observed at this location appeared to be in compliance with the contract specifications.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents



Summary of Conversations:

Conversations this day as required for scope of work.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas - (916) 764 - 6027, who represents the Office of Structural Materials for your project.

Inspected By: Belford,Fritz

Quality Assurance Inspector

Reviewed By: Foerder,Mike

QA Reviewer