

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029326**Date Inspected:** 23-Mar-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

Quality Assurance Inspector (QA) Fritz Belford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

**Welder Chris Bruce #8901:**

The welder was observed finishing with welding the repair excavation on the Electroslag Weld "F" at face A, at Y location 6970 through 7600 as per Request for Weld Repair (RWR) 201302-014 in way of an Ultrasonic Testing rejected indication. The indication was excavated to 630 long x 55 wide x 40 deep. The welder was observed preheating the weld to 300 degrees Fahrenheit prior to welding using the Miller ProHeat 35 with heat induction blankets. The welder utilized the Welding Procedure Specification (WPS) ABF-WPS-D15-1000-Repair Rev.3 for Shield Metal Arc Welding (SMAW). The welding parameters were verified by QC Inspector Andrew Keech throughout the day and appeared to be in compliance with the WPS noted above.

Welder completed welding at the above mentioned location and was observed relocating and preparing Electroslag Weld "F" face A, at Y location 860 to 1340 for welding of excavation as per Request for Weld Repair (RWR) 201302-014.

**Welder Terry McCormick #8494:**

The welder was observed welding the excavation on the Electroslag Weld "G" face B at Y locations 7800 through 8240 as per Request for Weld Repair (RWR) 201303-002 in way of an Ultrasonic Testing rejected indication. The welder was observed preheating the weld to 300 degrees Fahrenheit prior to excavating using the Miller ProHeat 35 with heat induction blankets. The welder utilized the Welding Procedure Specification (WPS)

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

ABF-WPS-D15-1000-Repair Rev.3 for Shield Metal Arc Welding (SMAW). The welding parameters were verified by QC Inspector Andrew Keech throughout the day and appeared to be in compliance with the WPS noted above.

The completed and accepted work observed at this location appeared to be in compliance with the contract specifications.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



### Summary of Conversations:

Conversations this day as required for scope of work.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas - (916) 764 - 6027, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Belford,Fritz	Quality Assurance Inspector
<b>Reviewed By:</b>	Reyes,Danny	QA Reviewer

---