

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029429**Date Inspected:** 20-Apr-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

This QA observed the following welders working on the Tower at the following locations:

This QA Inspector reported to the 160m elevation of the Tower to randomly observe ABF welder Jose Torres #6235 and welding personnel use a combination of mechanical means and the application of localized heat to align each of the connection plates (lugs) that are attached to each of the Tower shafts of the Tower head for the attachment of the hand-ropes. This QA Inspector observed the welder heat lug #2 along the length of, and just above, the weld connection with QC Inspector William Sherwood monitoring the temperature to ensure the lug did not exceed 595°C (1100°F) in accordance with RWR-201304-10. Upon completion of heating, lugs #1 and #2 were spanned with a push beam and hydraulic jack to move lug #2 approximately ½” in accordance with RFI-003248R01. Upon achieving ½”, the lug was allowed to cool to ambient temperature. This QA Inspector observed QC perform Magnetic Particle (MT) Inspection of the heat site and weld of the lug and noted that no indications were present.

This QA Inspector randomly observed ABF welder Jose Torres and welding personnel utilize a pulling come along on lugs #3 and #4 to move each plate inward approximately ½” in accordance with RFI-003248R01. Prior to the application of mechanical force, each plate was heated along the length of, and just above, the weld connection with QC Inspector William Sherwood monitoring the temperature to ensure the lugs did not exceed 595°C (1100°F) in accordance with RWR-201304-10. Upon achieving ½”, the lug was allowed to cool to ambient temperature. This QA Inspector observed QC perform Magnetic Particle (MT) Inspection of the heat site and weld of the lug and noted that no indications were present.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Summary of Conversations:

This QA Inspector discussed with Caltrans Construction Engineer Loraine Woo that the 1/2" lug #2 was moved, appeared to be inadequate and may require further work.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027 , who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
Reviewed By:	Reyes,Danny	QA Reviewer
