

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029468**Date Inspected:** 20-Apr-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Bernie Docena**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Quality Assurance Inspector (QA) Joe Adame was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

In Process Visual Inspection

RWR201208-009

ESW G-Face A

The QA Inspector observed, at random intervals, ABF/JV welder Mike Jimenez (WID-4671) performing weld repairs of the repair excavation on Electroslag Weld (ESW) "G", at face A, original Y location 4360mm. Length of excavation is from 4300 ~4900. Locations are listed as detailed in Request for Weld Repair (RWR) 201208-009 from Ultrasonic Testing indications designated for repair. Prior to the repair work, ABF Quality Control (QC) Inspector Bernie Docena and the QA Inspector performed a preliminary MT verification of in-process weld passes to verify the weld was clear of any discontinuities that may have occurred during cooling overnight. The repair area will be reinspected after welding any indications noted will be reevaluated. The welder was observed preheating the weld to over 300° Fahrenheit prior to welding using the Miller ProHeat 35 with heat induction blankets. The welder utilized ABF Welding Procedure Specification (WPS) ABF-WPS-D15-1000-Repair Rev.3 for Shield Metal Arc Welding (SMAW). The welding parameters were verified by QC Inspector Bernie Docena throughout the day and appeared to be in compliance with the WPS noted above. See TL-6028 for information on items inspected.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

documents.

Summary of Conversations:

Only general conversations with ABF/JV QC NDT personnel relevant to testing and work performed during this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Adame,Joe	Quality Assurance Inspector
Reviewed By:	Mertz,Robert	QA Reviewer
