

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029539**Date Inspected:** 16-Apr-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Jobsite**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

At the start of shift, this Quality Assurance Inspector (QAI) traveled to the project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) personnel. The inspection was performed on the various Complete Joint Penetration (CJP) groove welds and fillet welds of the East and West Orthotropic Box Girders (OBG's). The welding was performed utilizing Shielded Metal Arc Welding (SMAW) process as per the Welding Procedure Specifications (WPS's).

At the start of the shift this QAI observed the following:

This QAI witnessed the Magnetic Particle Testing (MPT) and inspection of the 3G (vertical position) transverse stiffener welds beneath the Deck Access Hole (DAH) at location 12E-PP116.5-E2-TS as performed by the AB/F Quality Control (QC) Inspector William Sherwood. This QAI also performed the MT verification inspection of these same welds. There were no indications noted at this time. See the attached TL-6028 MT report for details. The welding, QC inspection and related work was observed and verified by this QAI and appeared to be in compliance with the contract documents.

This QAI verified the application of preheat in progress as per the WPS ABF-WPS-D15-F1200A and RFI# 003256R00 at the uppermost long (vertical) plate of the seal cover plates at location 12E-PP119(-1500)-E3. Earl Clayborn #5070 was the welder present. There was no AB/F Quality Control (QC) Inspector present at this time.

This QAI witnessed the Magnetic Particle Testing (MPT) and inspection performed of the seal cover plates at location 13W-PP119(+1500)-W3 as performed by the AB/F Quality Control (QC) Inspector Salvador Merino.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QAI performed the MT verification and inspection of these same welds. There were no indications noted at this time. See the attached TL-6028 MT report for details. The welding, QC inspection and related work was observed and verified by this QAI and appeared to be in compliance with the contract documents.

Summary of Conversations:

No significant conversations took place.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Morris, Monty	Quality Assurance Inspector
Reviewed By:	Reyes, Danny	QA Reviewer
