

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029702**Date Inspected:** 19-May-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

This QA Inspector randomly observed ABF welding personnel perform the Carbon Arc Gouging (CAG) method to remove the Hinge A panel lifting lugs at the West OBG. Upon completion of removal personnel utilized disc grinders to remove excess material to a flush surface condition. This work is currently in progress.

This QA Inspector randomly observed Quality Control Inspector William Sherwood perform Magnetic Particle (MT) testing and inspection of the Hinge A panel lifting lugs at the West OBG. QC was performing the testing in accordance with AWS D1.5-Section 6.7.6-2002 and ASTM E709. It was noted that no rejectable indications were found and appeared to comply with the contract specifications.

This QA observed QC Inspector William Sherwood and Salvador Merino performing welding parameter checks such as voltage, amps, electrodes and preheats throughout the day. Non-Destructive Testing methods utilized by the QC Inspectors were Visual Testing (VT), Magnetic Particle Testing (MPT). QC Inspectors were observed performing inspection per applicable code and or contract criteria. Unless otherwise noted, all work observed on this date appeared to generally comply with the contract documents.

Summary of Conversations:

Conversations on this date were relevant to work performed.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027 , who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
----------------------	-----------	-----------------------------

Reviewed By:	Reyes,Danny	QA Reviewer
---------------------	-------------	-------------