

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029931**Date Inspected:** 17-Aug-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Fred Michels**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Bikepath**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

Underneath the Bikepath at panel point PP126, this QA randomly observed ABF/JV qualified welder Eric Sparks perform the 8mm fillet welding of the flange and 5mm fillet welding on the web of W10 x 8 to 3/4" thick connection plate inner rail hanger as required. The welder was observed welding in the 2F (horizontal) position utilizing the Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode as per the welding procedure ABF-WPS-D15-F1200A. During the shift, ABF QC Fred Michels was noted monitoring the welding and parameters of the welder. The measured welding parameters during welding was 126 amperes and at the end of the shift, the 2F SMAW fillet welding was completed.

The 3/4" thick connection plate was cut, removed and re-welded due to discrepancy in length. This task was performed prior to approval of the Caltrans Engineer. When ABF QC was asked about the necessary supporting documents about the task being undertaken, Fred Michels informed this QA that ABF has submitted the Request for Information (RFI) but awaiting response from Caltrans.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

At inner rail of Bikepath traveler rail location panel point PP126, ABF welder Erick Sparks was observed perform 2F (horizontal) position Shielded Metal Arc Welding (SMAW) fillet welding the W10 x 8 hanger to the 3/4" thick connection plate.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Lizardo, Joselito	Quality Assurance Inspector
Reviewed By:	Reyes, Danny	QA Reviewer
