

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-030002**Date Inspected:** 13-Sep-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Oakland, CA**CWI Name:** Tony Sherwood**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower Skirt Ring Beam**Summary of Items Observed:**

Quality Assurance Inspector (QA) James Doe was at the American Bridge/Flour (ABF) job site at Yerba Buena Island between the times noted above in order to monitor Smith Emery Quality Control (QC) functions and the in process work being performed by ABF personnel. The following items were observed: Nine (9) meter level Tower Skirt Ring Beam, East Side. ABF welding personnel Rick Clayborn was observed performing in process fit up for Complete Joint Penetration (CJP) welds at one location for web & flange of the ring beam on the East side of the tower. The two locations are at Electroslag weld (ESW) "R". The weld numbers per ABF drawing are identified as #146 (web) & #147 (flange). Welder was observed using 3/8" backing for back side (side B) of the root opening which will later be removed for back gouging. Weld joint configuration is identified as a skewed double bevel CJP weld. Fit up at both locations was inspected by both QC Inspector Tony Sherwood and QAI. Fit up was accepted by the QC Inspector and QA inspector agreed. The welder, Rick Clayborn was later observed at ESW "R" utilizing the Flux Cored Arc Welding (FCAW-S) process in the vertical (3G) & flat (1G) position with Lincoln Innershield NR-232, E71T-8, 1.8mm diameter wire electrode to weld ring beam 1" flange and web plates. The welding parameters were verified by QC Inspector Tony Sherwood with a Fluke 337 current clamp meter per ABF Welding Procedure Specification (WPS) ABF-WPS-D15-2030-3, revision 1 & ABF-WPS-D15-2030-1, revision 1 throughout the shift. QC inspector relayed to this QA inspector that the welding parameters for the vertical CJP welds taken at 11:30 was 260 amps and 20.4 volts and was in compliance with the WPS noted above. The welder was using a hand held propylene torch to maintain preheat/interpass temperature at or above 150° Fahrenheit. Welder was observed using proper interpass cleaning methods with a slag hammer, wire wheel and light grinding. At the end of this QA inspectors shift the welding was still in process for ring beam CJP # 146 & 147. The welding & workmanship observed on this date appeared to be in general compliance with the contract specifications. The following pictures below detail some of the observations made on this date.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

General conversations with ABF/JV QC NDT personnel relevant to work and testing performed during this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Doe, James	Quality Assurance Inspector
Reviewed By:	Riley, Ken	QA Reviewer
