

DEPARTMENT OF TRANSPORTATION -Toll Bridge Program

333 Burma Rd.

Oakland, CA 94607

(510) 622-5660, (510) 286-0550 fax

*Flex your power
Be energy efficient!*

November 12, 2010

Contract No. 04-0120F4

04-SF-80-13.2 / 13.9

Self-Anchored Suspension Bridge

Letter No. 05.03.01-008507

Michael Flowers
Project Executive
American Bridge/Fluor, A JV
375 Burma Road
Oakland, CA 94607

Dear Michael Flowers,

Submittal 1584, Rev. 8 - OBG - Miscellaneous (BKTD, BKPL) - Bike Path Details

The Department has completed the review of Submittal ABF-SUB-001584R08, "OBG - Miscellaneous (BKTD, BKPL) - Bike Path Panel Plate & Traveler Rail Details," dated November 5, 2010. The submittal is "Approved as Noted" as shown on the attached drawings and as outlined by the following comments:

CATEGORY A

1. **Sheet BKPL30:** Revise the plug weld spacing on Pieces BKPL30A and B to 60mm center to center per Sheet 827/1204 of the contract plans. At the option of ABF and ZPMC, the size and spacing of the plug welds can be revised to a 24mm diameter at 145mm center to center per the response to TC-RFI-142R0. Notify the Department if this option is selected.
2. **Sheet BKTD12:**
 - a. Add stiffeners as noted.
 - b. Show dimensions 647 and 727 to scale. See Sheet BKWS10 (Submittal 1069R3) "Traveler Rail WP Schematic" at PP121 Outer Rail.

If you have any questions, contact Gary Lai at Working Drawing Campus.

Sincerely,

A handwritten signature in blue ink that reads 'Gary Lai for'.

WILLIAM S. CASEY
Construction Manager (OBG)

For: PETER SIEGENTHALER
Resident Engineer

Attachment

file: 05.03.01, 55.1584