



SFOBB – Seismic Replacement Project
Status of Ongoing Construction Contracts
Week Ending July 9, 2004

SKYWAY (04-012024)

Doug Coe / David Salladay

Time Elapsed – 50%	Bid Opening date – December 19, 2001	http://www.newbaybridge.org
Completed–53%	Construction Began – February 6, 2002	http://www.dot.ca.gov/dist4/sfobbbulletin.htm
Project Cost: \$1,043M	Est. Date of Completion – Nov 29, 2006	http://biomitigation.org

STATUS OF WORK:

	In Progress	Completed To-Date	Project Total	Percent Complete
SUBSTRUCTURE				
Pier Tables	5	1	28	4%
Pier Columns	8	9	28	32%
Pier Access Casing	1	9	20	45%
FOUNDATIONS				
Footing Boxes Set	1	25	28	89%
Piles Driven	3	118	160	74%
PRECAST YARD				
Panels Cast	0	330	876	38%
Segments Cast	1	162	452	36%

SUPER STRUCTURE

- Pier 16E – Erect sleds the week of July 12th in preparation of erecting segments in late July

PIER TABLES

- Pier 15E – Remove falsework
- Pier 14E – Pour top deck
- Pier 13E – Pour 2nd Lift stems
- Pier 12E – Set pre-cast panels
- Pier 10E – Install soffit steel
- Pier 11E – Pour soffit and 1st lift stems

PIER COLUMNS

- Pier 09E – Erect falsework
- Pier 08E – Erect pony bents
- Pier 07E – Place access casing lids
- Pier 06E – Pour 2nd lift pier
- Pier 05E – Pour 2nd lift pier
- Pier 03E – Install column steel in footing
- Pier 16W – Pour pier socket
- Pier 15W – Install column steel
- Pier 14W – Pre-tie column steel on barge

FOUNDATIONS

- Pier 04E – Place studs and rebar for the top slab
- Pier 16W – Complete final pile cleanout and place rebar cages and concrete in piles
- Pier 15W – Complete pile head connection welding
- Pier 14W – Continue pile head connection welding
- Pier 13W – Cut slots for pile head connection welds
- Pier 12W – Excavate inside piles
- Pier 11W – Drive east side piles
- Pier 10W – Install pile driving template, drive lower pile sections and prepare to splice piles
- Pier 09W – Install cofferdam frames and sheet piling
- Pier 05W – Splice two of three west side piles

PRECAST YARD (Stockton)

- 1 segment is scheduled to be cast next week
- Beds 1 & 2 are shut down. Bed 3 continues without a swing shift. Bed 4 continues casting Hinge “E”



PIER W2 STRUCTURES (04-0120C4)

Pedro Sanchez / Leonard Fiji

Time Elapsed – 116%

Est. Date of Completion – July 27th, 2004

Work Completed – 91%

Project Cost: \$25M

STATUS OF WORK:

- W2E: Prepare and place concrete for column, and retaining wall
- W2W: Install 3rd lift of rebar cage and place concrete for southern columns

YBI SUBSTATION (04-0120G4)

Beau Wrightson / Richard Duncan

Time Elapsed – 98%

Est. Date of Completion – October 15, 2004

Completed – 81%

Project Cost: \$5.5M

STATUS OF WORK:

SUBSTATION

- Continue rough-in electrical and the installation of conductors
- Continue to install interior light fixtures
- Continue to fabricate and install comp. air
- Continue to terminate conductors
- Install mini blinds

UTILITY RELOCATIONS

- Continue to review CCO #28 Shoring

RAMP CLOSURE

- WB 80 on-ramp east of YBI Tunnel, tentative opening date: October 15, 2004

COAST GUARD ROAD RELOCATION (04-0120Q4)

Richard Duncan / Andrew Bui

Time Elapsed – 100%

Date of Completion – June 19, 2004

Completed – 100%

STATUS OF WORK:

- Completed



SOUTH-SOUTH DETOUR (04-0120R4)

Ken Loncharich / John Walters

Time Elapsed – 0% (suspended)
Completed – 0%

Est. Date of Completion – December 30, 2005
Project Cost: \$71M

Awarded Date: March 10, 2004
Contract Approval Date: March 25, 2004
First Working Date: July 10, 2004

STATUS OF WORK:

- Review of re-submitted preliminary design submittals for foundation, viaduct, east and west Tie-in
- Continue to meet with contractor to discuss design issues
- Review of USCG fence location
- Review RFI's and submittals for approval

RAMP CLOSURE:

- EB 80 off-ramp from the #5 lane will be closed on July 7th for the duration of the project (4 years).

E2-T1 Foundation For SASS (04-0120E4)

Pedro Sanchez / Mark Vilcheck

Time Elapsed – 6.99%
Completed – 5.9%

Est. Date of Completion – May 26, 2007
Project Cost: \$177.45M

Awarded Date: April 1, 2004
Contract Approval Date: April 7, 2004
First Working Date: April 22, 2004

STATUS OF WORK:

- Continued review of RFI's & Submittals
- Continue to integrate shop drawing analysis and resolution

COMPLETED PROJECTS

GEOFILL (04-012054)	Project accepted – April 1 st , 2003	RE: Richard Duncan
YBI MIDDEN SITE (04-012074)	Project accepted – January 9 th , 2003	RE: Beau Wrightson
PILE INSTALL DEMO (04-012084)	Project accepted – December 15 th , 2000	RE: Mark Woods