

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 1
03/06/06

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-395-83.9/0 09-301504 ACNH-P395-(207)E P3-95 2-(7E) --() HA26	WPCP	IN INYO COUNTY NEAR INDEPENDENCE AT THE DIVISION CREEK ROADSIDE REST AREA REHABILITATE EXISTING REST AREA	DENBOER ENGINEERING AND 4575 E. CAMINO PAROCOLA PALM SPRINGS, CA 92264	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760) 872-0794	\$1,445,769 \$218,178 \$41,215	09/23/05 10/05/05 10/30/06	48% 15%
09-INY-395-/8.6 09-295504 ACNH-P395-(206)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM THE KERN AND INYO COUNTY LINE TO 1.6 KM SOUTH OF LITTLE LAKE ROAD RESURFACE EXISTING HIGHWAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760) 872-0794	\$9,265,000 \$750 \$0	08/10/05 08/23/05 01/11/06	12% 0%
HA22	SWPPP						
09-INY-5709-/0 09-311704		IN INYO COUNTY IN INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION UPGRADE EXISTING FACILITY	DEN BOER ENGINEERING AND 4575 E CAMINO PAROCOLA PALM SPRINGS CA 92264	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760) 872-0794	\$1,000,000 \$0 \$0	11/09/05 11/22/05 06/08/06	0% 0%
HA12							
09-MNO-6-26.5/32.4 09-330404		IN MONO COUNTY NEAR BENTON AT VARIOUS LOCATIONS THIN BLANKET OVERLAY	SIERRA NEVADA CONSTRUCTION PO BOX 50760 SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN ST. (760) 872-0794	\$2,257,007 \$0 \$0	12/02/05 12/13/05 07/14/06	0% 0%
HM1	WPCP						SUSPENDED
09-MNO-395-13.5/75.4 09-312804		IN MONO COUNTY NEAR TOMS PLACE AT THE CROWLEY LAKE DRIVE OVERCROSSING AND IN LEE VINING AT FIRST STREET AT THE LEE VINING MAINTENA INSTALL CHANGEABLE MESSAGE SIGNS	CLAYBORN CONTRACTING GROUP, 10556 COMBIE ROAD AUBURN, CA 95602-8908	DANIEL DEYO 500 SOUTH MAIN ST. BISHOP, CA 93514 (760) 872-0794	\$391,920 \$0 \$0	10/18/05 10/27/05 04/04/06	0% 0%
HB4N	WPCP						SUSPENDED
09-MNO-395-36.1/93.1 09-301804 ACNH-P395-(201)E --()		IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS RESURFACE ROADWAY	CARLSON CONSTRUCTION CO 1645 ESMERALDA AVE MINDEN, NV 89423-4203	H.J. BLOMMER 500 S. MAIN ST BISHOP, CA 93514-3423 (760) 872-0651	\$4,601,950 \$629,032 \$0	08/30/05 09/08/05 02/17/06	16% 14%
HA22	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 2
03/06/06

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-395-93.0/120.5 09-317604 ACNH-P395-(210)E --()		IN MONO COUNTY AT AND NEAR WALKER FROM LITTLE WALKER RIVER ROAD TO THE NEVADA STATE LINE RESURFACE ROADWAY	B E C CONSTRUCTION CO 1645 ESMERALDA AVENUE MINDEN NV 89423 (775)782-2006		\$5,118,950 \$0 \$0	10/07/05 10/19/05	0% 0%
HA22	WPCP						
09-SBD-127-27.0/35 09-330504		IN SAN BERNARDINO AND INYO COUNTIES AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	DON GARCIA EXCAVATING AND PAVICH PO BOX 7176 SOUTH LAKE TAHOE CA 96158	TALBOT 500 S MAIN ST (760) 872-0794	\$983,686 \$0 \$0	12/28/05 01/11/06	0% 0%
HM1	WPCP						

Totals:	Authorized Final Amt:	<u>\$25,064,282</u>	Completed to Date:	<u>\$847,960</u>	Work This Month:	<u>\$41,215</u>
----------------	------------------------------	---------------------	---------------------------	------------------	-------------------------	-----------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-395-83.9/0	09-301504	1
09-INY-395-/8.6	09-295504	1
09-INY-5709-/0	09-311704	1
09-MNO-6-26.5/32.4	09-330404	1
09-MNO-395-13.5/75.4	09-312804	1
09-MNO-395-36.1/93.1	09-301804	1
09-MNO-395-93.0/120.5	09-317604	2
09-SBD-127-27.0/35	09-330504	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$20,431,669	\$847,960
-SH-	STATE HIGHWAY	\$4,632,613	\$0
District Total:		<u>\$25,064,282</u>	<u>\$847,960</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
Work completed this Period:	