State of California Department of Transportation Statement of Ongoing Contracts as of 10/20/18

Page 1 10/30/18

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-4. 09-364604 HSNH-P006-(IN INYO AND MONO COUNTIES NEAR BISHOF FROM 0.4 MILE NORTH OF _ SILVER CANYON ROAD TO 0.1 MILE NORTH OF PUMICE MILL ROAD WIDEN SHOULDERS	P GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$3,098,924 \$2,899,712 \$0	02/02/18 08/31/18 09/25/18	100% 100% MPLETED
09-INY-168- 09-364104	16.6/17.5	IN INYO COUNTY NEAR BISHOP FROM 0.1 MILE WEST OF BARLOW LANE TO PACU LANE INSTALL SIGNAL	KANAAN CONSTRUCTION, INC 230 S IRWINDALE AVE IRWINDALE CA 91706 (626)775-4000		\$378,323 \$0 \$0	06/14/18	0% 0%
HB1							
09-INY-168- 09-352104 ACST-X027-(,	IN INYO COUNTY IN BISHOP ON ROUTE 168 FROM 0.1 MILE WEST OF PIONEER LANE TO ROUTE 395 AND ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY CONSTRUCT CONCRETE SIDEWALKS, CURB		CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$1,452,966 \$1,113,425 \$2,713	, ,	93% 65%
09-INY-190- 09-375004 CSTP-S190-(, .	IN INYO COUNTY ABOUT 8 MILES WEST OF STOVEPIPE WELLS FROM 8.1 MILES WEST TO 1.5 MILES EAST OF WILDROSE ROAD THIN BLANKET OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	ADAM ZUMSTEIN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0652	\$2,152,107 \$2,058,738 \$1,951,756	05/16/18	84% 92%
09-INY-395- 09-370904 ACNH-P395-(IN INYO COUNTY NEAR OLANCHA FROM 0.3 MILE N. OF HAIWEE CYN ROAD TO LA AQUEDUCT BR AND NEAR CARTAGO 0.6 MILE S. OF ASH CREEK BR CONSTRUCT ASPHALT RUBBER CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	DAMON L. CHERENZIA 500 SOUTH MAIN STREET BISHOP,CA 93514 (760)937-1512	\$1,477,148 \$1,412,197 \$0	05/16/18 09/04/18 10/09/18	100% 100% MPLETED
09-INY-395- 09-365804 ACNH-P395-(IN INYO COUNTY NEAR INDEPENDENCE FROM 0.4 MILE NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.2 MILE SOUTH OF ELNA ROAD DOUBLE CHIP SEAL OVER FABRIC	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$2,690,782 \$2,552,448 \$0	03/05/18 08/29/18 09/25/18	100% 100% MPLETED

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395- 09-356804	-117.3/0	IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514	\$692,350 \$415,245 \$0	06/01/19	100% 57%
HB4N		INSTALL SIGNALS	LA PUENTE CA 91748 (626)810-1338	(760)937-8955		OV.	ER RUN
09-MNO-108- 09-368104	-/9.8	IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO	QUALCON CONTRACTORS, INC.	LEE.SCOTESE@DOT.CA.GOV	\$1,385,425 \$1,076,260		82%
00 300101		0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	MINDEN NV 89423 (775)782-2006	500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$0	11/02/18	81%
HM1							
09-MNO-395- 09-356104	-34.1/34.1	IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)873-3301	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,916,625 \$2,233,021 \$133,957	05/09/17	71% 77%
HA12			(100)013 3301				
09-MNO-395- 09-335004 HSNH-P395-(,	IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,172,206 \$0	03/26/15	100% 93%
нв34							
09-MNO-395- 09-364204 HSNH-P395-(,	IN MONO COUNTY ON US 395 AT THE VIRGINIA LAKES ROAD INTERSECTION. CONSTRUCT LEFT TURN POCKET	GRANITE CONSTRUCTION COMPANY 3005 JAME RD BAKERSFIELD CA 93305 (209)743-4911	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,177,746 \$1,122,478 \$0	05/16/18 09/26/18 09/26/18	100% 100% MPLETED
09-MNO-395- 09-350804 HSNH-P395-(()	,	IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,039,005 \$10,255,689 \$738,982	07/14/17 08/09/17 12/12/18	71% 93%

State of California Department of Transportation Statement of Ongoing Contracts as of 10/20/18

Page 3 10/30/18

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
	-93.7/106.3	93.7/106.3 IN MONO COUNTY NEAR WALKER FROM ROUTE 108 TO EASTSIDE LANE COLD IN-PLACE RECYCLE	ROAD AND HIGHWAY BUILDERS,	LEE.SCOTESE@DOT.CA.GOV	\$11,079,989 \$11,080,596 \$502,393	6 05/16/18	78%
09-373504			LLC. PO BOX 70846	500 S. MAIN ST BISHOP, CA 93514			96%
			RENO NV 89570	(760)937-8955			
HM1			(775)852-7283				
09-VAR/0			S TELFER PAVEMENT TECHNOLOGIES,	DAMON.CHERENZIA@DOT.CA	\$1,084,816 \$998,162 \$0	02/09/18	100%
09-370504			LLC	.GOV			100%
		COTTONWOOD ROAD TO 1.6 MILES NORTH	PO BOX 398323	500 S. MAIN ST	γo	10/17/18	
HM1		OF VIRGINIA LAKES RO CONSTRUCT POLYMER MODIFIED EMULSION	SAN FRANCISCO CA 941398323 (916)383-1756	BISHOP, CA 93514 (760)937-1512		CO	MPLETED
09-VAR/0 09-370704		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT THIN BLANKET	S QUALCON CONTRACTORS, INC.	DAMON L. CHERENZIA	N STREET \$4,518,855 \$514	05/29/18	69%
			1645 ESMERALDA AVENUE	500 SOUTH MAIN STREET			90%
			MINDEN NV 89423 (775)782-2006	BISHOP, CA 93514 (760)937-1512			
HM1							

\$3,329,800 **Totals: Authorized Final Amt:** \$52,105,329 **Completed to Date:** \$47,909,032 **Work This Month:**

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-4.3/8.4	09-364604	1
09-INY-168-16.6/17.5	09-364104	1
09-INY-168-17.5/18.3	09-352104	1
09-INY-190-68.4/78	09-375004	1
09-INY-395-25.8/45.5	09-370904	1
09-INY-395-77.4/91.6	09-365804	1
09-INY-395-117.3/0	09-356804	2
09-MNO-108-/9.8	09-368104	2
09-MNO-395-34.1/34.1	09-356104	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-63.3/63.8	09-364204	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-93.7/106.3	09-373504	3
09-VAR/0	09-370504	3
09-VAR/0	09-370704	3

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$4,167,930	\$3,964,645

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$1,452,966	\$1,113,425
-SH-	STATE HIGHWAY	\$22,302,437	\$20,322,139
		\$24,181,995	\$22,508,824
District Total:		\$52,105,329	\$47,909,032

Statement of Ongoing Contracts -Summary

District Work Completed This Period
09 \$9,529,417

Work completed this Period: \$9,529,417