Page 1 09/06/05

District	12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month A	bproved	%Time % Work Message
12-ORA-11 12-OG3004 ACST-P001-( PHG-P001-(5	(519)	IN ORANGE COUNTY IN DANA POINT AT 0.9 KM EAST OF DOHENY PARK ROAD AND AT 1.7 KM WEST OF ROUTE 1 AND 5 SEPARATION INSTALL ADVANCED WARNING SIGN	PPETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC 1792 KAISER AVENUE IRVINE, CA	THAI, DANH C-2491 E. ORANGETHORPE AVE. FULLERTO, CA 92831 (714)680-7829	\$0	05/31/05 06/08/05 01/18/06	0% 0%
1 <mark>2-ORA-1-19</mark> 12-0G0004	9.8/23.7	IN ORANGE COUNTY IN NEWPORT BEACH AND HUNTINGTON BEACH FROM OLD NEWPORT BOULEVARD TO ROUTE 39 ASPHALT CONCRETE OVERLAY	DEXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH, CA. 90806	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA. 92780 (949)279-8625	\$1,194,343 \$0 \$0	05/20/05 06/02/05 11/07/05	0% 0%
HM1 12-ORA-5-11 12-0H0084		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AT TRABUCO CREEK BRIDGE BRIDGE DECK REHABILITATION	(562)599-5841 DEBRUIN CONSTRUCTION INC. P.O. BOX 1355 FRENCH CAMP, CA. 95231	BERRIOS, JOSE 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-3869	\$689,266 \$0 \$0	06/17/05 07/06/05	0% 0%
HM3 12-ORA-5-21 12-0H0154 HM1	WPCP 1.8/30.9 WPCP	IN ORANGE COUNTY IN TUSTIN, IRVINE AND SANTA ANA AT VARIOUS LOCATIONS RESURFACE RAMPS AND LANES	ALL AMERICAN ASPHALT P.O. BOX 2229  CORONA, CA 92878-2229	JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$25,674	05/31/05 06/16/05 09/20/05	56%
12-ORA-5-26 12-0G5404 ACIM-005 -( G-005 -(921	(921)	IN ORANGE COUNTY IN IRVINE AT CULVER DRIVE MODIFY TRAFFIC SIGNAL	INSPECTION ENGINEERING 2973 HARBOR BLVD, SUITE 516 COSTA MESA, CA 92626	NAJM, ELIE 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831	\$140,098 \$88,773 \$70,083		100% 67%
HB1 12-ORA-5-29	WPCP	IN ORANGE COUNTY IN TUSTIN FROM	TDS ENGINEERING	(714)680-7826	\$188,372	09/29/04	VER RUN
12-0C4704 ACIM-005 -( G-005 -(919	(919) 9)	NEWPORT AVENUE OVERCROSSING TO ROUTE 5 AND 55 SEPARATION RELOCATE EXISTING CROSSWALK SIGN	2899 AGOURA RD, SUITE 171 WESTLAKE VILLAGE, CA 91361	2491 E. ORANGETHORPE AVE FULLERTON, CA 92831		10/07/04 08/10/05 08/10/05	99%
ACIM-005 -(	(919)			(714)680-7826		0\	VER RUN

WPCP

HB1

Page 2 09/06/05

District	12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month A	pproved	%Time % Work Message
12-ORA-5-41 12-0126E4 STPL-6212-(	005)	IN ORANGE COUNTY IN ANAHEIM, FULLERTON AND BUENA PARK AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC. 7371 WALNUT AVENUE	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY #2	\$1,839,848 \$1,813,375 \$3,250		66% 96%
ER-6212-(00) HE13	SWPPP	PLANTING AND TRRIGATION	BUENA PARK, CA 906200	TUSTIN, CA. 92780 (949)279-8468			
12-ORA-5-/1 12-0H0124	5.6	IN ORANGE COUNTY IN SAN CLEMENTE, SAN JUAN CAPISTRANO, MISSION VIEJO AND LUGUNA NIGUEL AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	NR. J. NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92856	BERRIOS, JOSE 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626	\$174,682	05/20/05 06/01/05 10/07/05	29% 80%
HM1	WPCP			(714)556-3869			
12-ORA-55-4 12-0G8304	.7/4.7	IN ORANGE COUNTY IN COSTA MESA AT ROUTE 55 AND 73 SEPARATION REPAIR HINGES AND BEARING PADS	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780		05/26/05 06/08/05 09/26/05	63% 23%
нм3	WPCP		CORONA, CA 92883	(949)279-8625			
12-ORA-55-1 12-OF2604 ACST-P055-(04	044)	IN ORANGE COUNTY IN TUSTIN FROM 0.3 KM SOUTH 17TH STREET OVERCROSSING TO 0.3 KM NORTH OF 17TH STREET OVERCROSSING RESURFACE EXISTING HIGHWAY		RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4354		06/17/05 07/06/05 05/11/06	0% 0%
HB1 12-ORA-57-1 12-OG36U4 ACST-P057-() PHG-P057-(0	049)	IN ORANGE COUNTY IN ANAHEIM AT EAST LINCOLN AVENUE MODIFY TRAFFIC SIGNAL	C T AND F, INC. 7228 SCOUT AVENUE BELL GARDENS, CA. 90201	THAI, DANH 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831	\$207,309	11/03/04 11/17/04 09/22/05	76% 80%
нв1	WPCP			(714)680-7829			
12-ORA-57-1 12-0G4204 ACST-P057-(	050)	IN ORANGE COUNTY IN FULLERTON FROM 0.3 KM SOUTH OF NUTWOOD AVENUE UNDERCROSSING TO 0.3 KM NORTH OF	TDS ENGINEERING 2899 AGOURA RD, SUITE 171	THAI, DANH 2491 E. ORANGETHORPE AVENUE	· · ·	11/09/04 11/19/04 08/15/05	100% 100%
PHG-P057-(09	50) WPCP	NUTWOOD AVENUE UNDERCROSSING MODIFY RAMP METER SIGNAL	WESTLAKE VILLAGE, CA 91361	FULLERTON, CA 92831 (714)680-7829			LANT EST

Page 3 09/06/05

District	12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month A	.pproved	%Time % Work Message
12-ORA-73-	-11.7/16.9	IN ORANGE COUNTY NEAR LAGUNA NIGUEL	SRD ENGINEERING, INC.	AMUTHASAKARAN, KAUSI		08/02/05	0%
12-0C9864 ACNH-P073-	-(077)	AT VARIOUS LOCATIONS UPGRADING COMPOST STORM WATER	3578 EAST ENTERPRISE DRIVE ANAHEIM, CA 92807	3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626	\$0 \$0	08/18/05 03/03/06	0%
HA42	SWPPP			(714)556-1334			
12-ORA-73-	12.5/21.6	IN ORANGE COUNTY AT VARIOUS LOCATIONS	SD. W. POWELL CONSTRUCTION, IN	CRAMADAN, KIFAH	\$1,139,998	09/30/04	88%
12-0C9874 ACNH-P079-	-(070)	STORM WATER DRAINAGE IMPROVEMENTS		(714)567-6159	\$1,139,678 \$163,496	10/18/04 09/14/05	95%
HA42	SWPPP						
12-ORA-73-	-16.8/16.8	IN ORANGE COUNTY IN LUGUNA BEACH AT	P P C CONSTRUCTION INC		\$698,405	07/28/05	0%
12-0C9854		ROUTE 73 AND 133 SEPARATION RETROFIT COMPOST STORM WATER FILTER	336 N CENTRAL AVENUE SUITE 10		\$0 \$0	08/11/05	0%
40			GLENDALE CA 91203 (818)662-8040		γo		
HA42	SWPPP						
12-ORA-73-	-21.5/21.5	IN ORANGE COUNTY IN IRVINE AT NEWPORT COAST DRIVE UNDERCROSSING	FP & D LANDSCAPE MANAGEMENT CLIFFORD BRICE	HONG, JOHN	1 /	02/17/05	9%
12-0G2704		MITIGATION PLANTING AND IRRIGATION	999 TOWN AND COUNTRY FLR 4	15700 TUSTIN VILLAGE WAY		02/25/05 12/09/10	20%
HA25	WPCP		ORANGE, CA 92868	TUSTIN, CA 92780 (949)279-8741			
12-ORA-73- 12-0G3504 ACST-X059-		IN ORANGE COUNTY IN COSTA MESA, IRVINE AND NEWPORT BEACH AT VARIOUS LOCATIONS	D W POWELL CONSTRUCTION, INC. P.O. BOX 1406	MAHDAVI, SAEED 3190-J AIRPORT LOOP DRIVE	\$58,581	07/05/05 07/20/05 04/27/06	3% 3%
PHG-X059-(	042)	INSTALL CONCRETE MEDIAN BARRIER	FONTANA, CA 92334	COSTA MESA, CA 92626 (714)556-9324	423,232	-, -, , , ,	
HB1	SWPPP						
12-ORA-91-	-6.4/8.6	IN ORANGE COUNTY IN ANAHEIM FROM LA	DIVERSIFIED LANDSCAPE COMPANY	HONG, JOHN	\$2,077,149		0%
12-075404 ACNH-P091-	-(110)	PALMA AVENUE OVERCROSSING TO THE SANTA ANA RIVER AND WEST OF LAKEVIEW AVENUE TO WEST OF ROUTE	33801 WASHINGTON ST. WINCHESTER, CA 92596	741 E BALL RD. #100 ANAHEIM, CA 92805 (949)735-5729	\$1,856,531 \$8,357	07/22/02 07/25/07	0%
НА25	SWPPP	HIGHWAY PLANTING RESTORATION		(,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			LANT EST ATIS

Page 4 09/06/05

District	12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month	bevoraa	%Time % Work Message
12-ORA-91-8 12-076004 ACNH-X059-(		IN ANAHEIM COUNTY IN ANAHEIM AND ORANGE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC P.O. BOX 6270 BUENA PARK, CA 90622	HONG, JOHN 741 E. BALL RD. #100 ANAHEIM, CA 92805 (949)735-5729	\$1,210,680 \$1,180,953 \$3,300		0% 0%
HA25	SWPPP						LANT EST ATIS
12-ORA-91-9 12-0F5704	0.0/10.1	IN ORANGE COUNTY IN ANAHEIM FROM 0.4 KM EAST OF ROUTE 55 AND 91 SEPARATION TO LAKEVIEW AVENUE OVERCROSSING CONSTRUCT SOUND WALLS AND BARRIERS		JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780	\$2,220,287 \$2,174,140 \$70,806		100% 97%
	WPCP						
12-ORA-91-1 12-075304 ACNH-P091-(		IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 1.4 KM WEST OF WEIR CANYON ROAD TO 0.5 KM EAST OF WEIR CANYON ROAD	REYCO SMITH AND REYNOLDS EROSION CONTROL INC. 7177 BROCKTON AVE, SUITE 220	HONG, JOHN 15700 TUSTIN VILLAGE WAY #4	\$1,288,335	07/03/02	0% 0%
на25	SWPPP	HIGHWAY PLANTING AND IRRIGATION	RIVERSIDE, CA 92506	TUSTIN, CA. 92780 (714)688-1951			LANT EST ATIS
12-ORA-133- 12-1072U4 ACST-P133-( P-P133-(010	010)	IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73 AND 133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 403 AND 133 SEPARATION WIDEN AND REALIGN HIGHWAY	SEMA CONSTRUCTION 6 ORCHARD, SUITE 101 LAKE FOREST, CA 92630	EMAM, KAMRAN 15510 ROCKFIELD BOULVARD, SUITE A IRVINE, CA. 92618 (949)598-3588	\$22,203,170 \$16,312,739 \$27,509		72% 73%
HA22	SWPPP						
12-ORA-241- 12-OH2114	-27.9/38.7	IN ORANGE COUNTY ON ROUTE 241 FROM PM 27.9TO PM 38.7 COLD PLANE AND REPLACE WITH RUBBERIZED AC	P.O. BOX 620  ORANGE, CA 92856-6620	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8468	\$2,113,303		68% 99%
201120							
12-ORA-405- 12-092604 ACIM-405 -(	,	IN ORANGE COUNTY IN IRVINE FROM 0.6 KM NORTH OF ROUTE 5 AND 405 SEPARATION TO ROUTE 133 AND 405 SEPARATION WIDEN EXISTING FREEWAY	PETERSON-CHASE CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706	MANSOURI, HOSSAIN 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-2031		07/01/05 07/18/05 12/09/05	17% 0%

HB1

WPCP

Page 5 09/06/05

District	12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month A	Approved	%Time % Work Message
12-ORA-405	5-5.9/7.7	IN ORANGE COUNTY IN IRVINE FROM 0.2		MAHDAVI, SAEED	\$6,561,402		100%
12-086204 ACNH-405 - I-405 -(90		KM NORTH OF CULVER DRIVE OVERCROSSING TO 0.2 KM SOUTH OF MACARTHUR BOULEVARD OVERCROSSING WIDEN EXISTING HIGHWAY	6 CUSHING, STE. 200 IRVINE, CA 92618	3190 J AIRPORT LOOP DR. COSTA MESA, CA 92626 (714)556-9324	\$6,665,885 \$0	07/22/05 07/22/05	100%
HB4N	SWPPP	WIDEN EMEDITION MICHIEF		(714)550-9324		CC	OMPLETED
1 <del>2-0RA-405</del>	5-7.6/9.6	IN ORANGE COUNTY IN IRVINE, SANTA ANA	ACC MEYERS, INC. 1822 S.	NADERI, ARSALAN	\$37,801,832	06/09/99	76%
12-069514		AND COSTA MESA ON RTE 405 FROM 0.2 KM N OF MACARTHUR BLVD OC TO 0.4 KM N OF REDHILL AVE UC A CONSTRUCT ROADWAY, BRIDGES AND WALL	LEWIS STREET ANAHEIM, CA 9280	5660 BAKER ST., SUITE 377 COSTA MESA, CA 92626 (714)438-8041	\$38,379,113	06/18/99	99%
HE11	SWPPP	COLUMN PARTICION NATIONAL PROPERTY NATIONAL PROP		(714)430-0041			
12-ORA-405	5-7.6/9.6	IN ORANGE COUNTY IN IRVINE, SANTA	MCM CONSTRUCTION, INC. P.O	.WILLIAM J. GILCHRIST	\$57,558,117	12/27/00	58%
12-0695U4 STP-5312-( LN-5312-(0	,	ANA, AND COSTA MESA ON RTE 405 FROM 0.1 KM S OF RTE 405/55 SEP TO BEAR ST OC AND ON RTE 55 FROM HOV CONNECTOR AND IMPROVEMENTS	BOX 620 6413 32ND STREET NORTH HIGHLANDS,CA 95660- 0620	151 KALMUS DRIVE, SUITE A-102 COSTA MESA, CA 92626 (714)751-2277	\$57,883,929 \$516,269	01/11/01 09/01/06	96%
HB4	SWPPP		0020	(,11),31 22,,			
12-ORA-405 12-083804 ACIM-405 - ACIM-405 - STPL-6212- HB5	·(890) ·(890)	IN ORANGE COUNTY IN COSTA MESA ON RTE 405 FROM BEAR ST OC TO 1.1 KM W OF HARBOR BLVD UC AND ON RTE 73 FROM 0.5 KM N OF BEAR ST UC WIDEN FREEWAY	P. O. BOX 620	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE WAY TUSTIN, CA. 92780 (714)558-4023	\$42,073,821 \$42,342,890 \$33,828		100% 98%
	5-12.5/12.7	IN ORANGE COUNTY IN COSTA MESA AND	PETERSON-CHASE GENERAL	YII, JAMES	\$1,483,132	06/28/05	0%
12-0F5304 ACIM-405 - ACIM-405 -	(924)	FOUNTAIN VALLEY FROM NORTH OF SANTA ANA RIVER BRIDGE TO 0.7 KM SOUTH OF WARD STREET OVERCROSSIN WIDEN AND MODIFY RAMP	ENGINEERING CONST., INC. 1792 KAISER AVENUE IRVINE, CA 92614	3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-8202	\$0 \$0	07/11/05	0%
HB1	SWPPP						
12-ORA-405 12-0A7614 ACIM-405 -	G-15.9/16.3 -(923)	IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINISTER ON ROUTE 405 FROM 0.2 KM NORTHWEST OF NEWLAND STREET	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE WAY	\$2,138,700 \$258,700 \$203,772		16% 12%
ACIM-405 -	(923)	OVERCORSSING TO 1.14 KM ADD AN OFFRAMP CHANNELIZATION LANE	CORONA, CA 92883	TUSTIN, CA 92780 (714)558-4023			

HB1

SWPPP

District

**12** 

Page 6 09/06/05

Location								Awarded	_
Contract	Storm Water					Resident	Bid + CCOs		%Time
Fed Aid	Storm water	Description					Comp To date	Approved	% Work
Pgm Code	Plan	Type Of Work	Contrac	ctor		Engineer	This Month	Accepted	Message
12-ORA-605-/	/1.6	IN ORANGE AND LOS ANGELES	COUNTIES IN BANSHEE	CONSTRUCTION CO,	INC.	JOUBEEN, JAY	\$6,056,878	3 06/23/03	100%
12-079204		ROSSMOOR AND LOS ALAMITOS	AT VARIOUS 1600 E.	STEEL ROAD		7291 GARDEN GROVE	\$5,478,951	07/09/03	90%
ACNH-605 -(8		LOCATIONS				BLVD. SUITE M	\$(	08/22/05	90%
I-605 -(899)	)	WIDEN EXISTING HIGHWAY	COLTON,	CA 92324		GARDEN GROVE, CA 92841		08/22/05	
ACNH-605 -(8	399)					(714)891-0834		70	JER RUN
HB5	SWPPP								

 Totals:
 Authorized Final Amt:
 \$199,624,036
 Completed to Date:
 \$180,182,271
 Work This Month:
 \$1,979,453

## **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
12-ORA-11/1.1	12-0G3004	1
12-ORA-1-19.8/23.7	12-0G0004	1
12-ORA-5-11.4/11.4	12-0н0084	1
12-ORA-5-21.8/30.9	12-0н0154	1
12-ORA-5-26.6/26.6	12-0G5404	1
12-ORA-5-29.9/29.9	12-0C4704	1
12-ORA-5-41.5/43.5	12-0126E4	2
12-ORA-5-/15.6	12-0H0124	2
12-ORA-55-4.7/4.7	12-0G8304	2
12-ORA-55-11.6/12	12-0F2604	2
12-ORA-57-14.8/14.8	12-0G36U4	2
12-ORA-57-17.4/17.8	12-0G4204	2
12-ORA-73-11.7/16.9	12-0C9864	3
12-ORA-73-12.5/21.6	12-0C9874	3
12-ORA-73-16.8/16.8	12-0C9854	3
12-ORA-73-21.5/21.5	12-0G2704	3
12-ORA-73-22.4/27.7	12-0G3504	3
12-ORA-91-6.4/8.6	12-075404	3
12-ORA-91-8.5/9.5	12-076004	4
12-ORA-91-9.0/10.1	12-0F5704	4
12-ORA-91-13.5/14.7	12-075304	4
12-ORA-133-4.2/8.1	12-1072U4	4

### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
12-ORA-241-27.9/38.7	12-0H2114	4
12-ORA-4054/2	12-092604	4
12-ORA-405-5.9/7.7	12-086204	5
12-ORA-405-7.6/9.6	12-069514	5
12-ORA-405-7.6/9.6	12-0695U4	5
12-ORA-405-10.2/12.4	12-083804	5
12-ORA-405-12.5/12.7	12-0F5304	5
12-ORA-405-15.9/16.3	12-0A7614	5
12-ORA-605-/1.6	12-079204	6

### **Statement of Ongoing Contracts - Federal Aid**

#### District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$47,359,934	\$42,897,289
-F-	FEDERAL AID (PRIMARY)	\$19,118,924	\$17,610,335
-S-	FEDERAL AID (SECONDARY)	\$87,177,318	\$76,677,512
-SH-	STATE HIGHWAY	\$45,967,861	\$42,997,135
District Total:		\$199,624,036	\$180,182,271

## **Statement of Ongoing Contracts -Summary**

**District** Work Completed This Period 12 \$7,154,894

Work completed this Period: \$7,154,894