Traffic Congestion Relief Program October 2007 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 15 Date: 10/29/07

				GENERAL PROJECT INFORMATION	
DDO.	JECT STATUS				
<u>r ko</u>					
	Check the appropri) formula and o		
	Project work is on-going us	-	•		
	Project work is on-going us			D funds	
	, ,	· ·		k is on-going using non-TCRP funds	
Ė	Project work has been sus		and the project wor	k is diryding daing noir Force ididas	
_	describe below reason P		spended.		
· rouse	account cascon	ojet nas seem ta	operatu.		
	Project work is complete				
	CLOSE - OUT PROCESS Close out report was Final invoice will be s Close out report will There was a project Input proportionate a	(only if Project and/o submitted on submitted on be submitted on savings imount of TCRP sav	vings	(indicate TCRP funds savings only, in \$1,000s) w/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf	
				PROJECT SCOPE	
				T NOVE OF COOK E	
i lease	No scope change.	ect scope has the	inged from the fast	Commission approved application/amendment.	
				PROJECT SCHEDULE	
	•				
Phase 1	Scope Environmental	Start	End		
		Nov-02	Sep-07		
2	Plans, Specifications &				
	Estimates	Jan-06	Jan-09		
3	Right of Way	22	22		
	Acquisition	Sep-07	Jan-09		
4	Construction	Aug-09	Feb-14		
4	Procurement	/ tag oo	1 00 11		
	If yes, explain to The current approved schedelay was due to 2 reasons Fish and Wildlife Service to	the reason(s) for char redule shows the comes: 1) staff required endinger of the control of the	ange in the box below appletion of the enviro extensive time to resp al opinion for the pro	proved project schedule? w: Inmental phase in December 2006. This phase was actually completed nine months later, on September 12, 2007. This bond to the thousands of comments received on the DED; and 2) needed to allow the timeframe for consultation with the US ject. Note that the completion of the subsequent phases, PS&E and ROW Acquision will be delayed as well, but the months earlier than the currently approved schedule.	

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPRO	VED TCRP ALLO	CATI	ON(S)								Estimated	Rem	aining Cas	hflow	Need		I	
Phase	Scope		rent Approved ocation(s) by Phase	Rei	penditures mbursed as f 09/17/07	E	Remaining xpenditures FY2007-08	FY	/ 2008-09	F١	′ 2009-10	FY	['] 2010-11	FY	2011-12	Beyond / 2011-12		Total
1	Environmental	\$	10,000	\$	12,113	\$		\$	_	\$		\$	_	\$	_	\$ _	\$	12,113
2	Plans, Specifications & Estimates	\$	10,000		·	\$	3,706	\$	_	\$		\$		\$		\$ _	\$	7,887
3	Right of Way Acquisition	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -	\$	-
4	Construction	\$		\$	-	\$	-	\$	-	\$	_	\$	-	\$	-	\$ -	\$	-
4	Procurement	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -	\$	
	•	\$	20,000	\$	16,294	\$	3,706	\$	-	\$	-	\$	-	\$	-	\$ -	\$	20,000

Note: Caltrans will correct Environmental Expenditures and move \$2.113 Million to PS&E phase

APPRO	VED LONP(S)										Es	timated I	Expen	diture of L	ocal F	unds				
Phase	Scope	Approved I		Made I	nditures by Local cy as of	Expe be Ma	emaining enditures to ade by Loca by in FY 200	al 07:	FY 2008	3-09	FY 2	009-10	FY	2010-11	FY 2	011-12		eyond 2011-12		Total
1	Environmental								2000											
		\$	-	\$	-	\$	-	\$		-	\$	-	\$	-	\$	-	\$	-	\$	-
2	Plans,																			
	Specifications &																			
	Estimates	\$	-	\$	-	\$	-	\$		-	\$	-	\$	-	\$	-	\$	-	\$	-
3	Right of Way																			
	Acquisition	\$	-	\$	-	\$	-	\$		-	\$	-	\$	-	\$	-	\$	-	\$	-
4	Construction																			
		\$	-	\$	-	\$	-	\$		-	\$	-	\$	-	\$	-	\$	-	\$	-
4	Procurement																			
		\$	-	\$	-	\$	-	\$		-	\$	-	\$	-	\$	-	\$	-	\$	-
		· c		¢.		¢.		¢			¢.		¢		¢		¢		•	

Estimated (month/year) When LONP Reimbursement will be Requested

FUTURE	TCRP ALLOCAT	ION(<u>S)</u>						Esti	mated Cas	hflow	Need						
Phase	Scope		cation(s) Not Approved by Phase	Estimated (month/year) When Allocation will be Requested	Exp rem	emaining enditures in ainder of FY 2007-08	FY	⁷ 2008-09	FY	⁷ 2009-10	FY	2010-11	FY	2011-12		Beyond 7 2011-12		Total
1	Environmental	_			_		_		_				_		_		1	
		\$			\$	-	\$	-	\$	-	\$	-	\$	-	\$		\$	
2	Plans, Specifications &																	
	Estimates	\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
3	Right of Way																	,
	Acquisition	\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
4	Construction																	,
		\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
4	Procurement	s	_		\$	_	\$	_	\$	_	\$	_	s	_	\$	_	\$	
-		\$	-	1	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Phase 1	Phase 2	Phase 3	Phase 4		Total
TCRP	State	Committed	\$ 10,000	\$ 10,000	\$ -	\$ -	\$	20,000
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
STIP - IIP	State	Committed	\$ 8,000	\$ 4,200	\$ 1,000	\$ 4,800	\$	18,000
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	
STIP - RIP (CC)	State	Committed	\$ -	\$ 2,000	\$ -	\$ 29,000	\$	31,000
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
RM2	Local	Committed	\$ 2,500	\$ 12,500	\$ -	\$ 35,000	\$	50,000
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	
Measure J	Local	Committed	\$ -	\$ -	\$ -	\$ 125,000	\$	125,000
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
SAFETEA	Federal	Committed	\$ -	\$ -	\$ -	\$ 1,000	\$	1,000
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
Prop 1 B-CMIA	State	Committed	\$ -	\$ -	\$ -	\$ 175,000	\$	175,000
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
		Committed	\$ -	\$ -	\$ -	\$ -	\$	-
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
		Committed	\$ -	\$ -	\$ -	\$ -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	-
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
		Committed	\$ -	\$ -	\$ -	\$ -	\$	-
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
		Committed	\$ -	\$ -	\$ -	\$ -	\$	-
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
		Committed	\$ -	\$ -	\$ -	\$ -	\$	-
		Proposed	\$ -	\$ -	\$ -	\$ -	\$	-
-	Totals	Committed	\$ 20,500	\$ 28,700	\$ 1,000	\$ 369,800	\$	420,000
	iotais	Proposed	\$ -	\$ -	\$ -	\$ -	\$	-