## October 2008 Progress Report Scope, Schedule, Cashflow and Funding

Project #: Date: 10/16/08 **GENERAL PROJECT INFORMATION PROJECT STATUS** Check the appropriate box: Project work is on-going using allocated TCRP funds only Project work is on-going using non-TCRP funds only X Project work is on-going using allocated TCRP funds and non-TCRP funds All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds Project work has been suspended Please describe below reason Project has been suspended. Project work is complete CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended) Close out report was submitted on Final invoice will be submitted on Close out report will be submitted on There was a project savings Input proportionate amount of TCRP savings (indicate TCRP funds savings only, in \$1,000s) Go to the TCRP website at: http://www.dot.ca.gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf PROJECT SCOPE Please describe below if the project scope has changed from the last Commission approved application/amendment. PROJECT SCHEDULE Scope Start End Environmental Oct-01 Jul-06 2 Plans, Specification & Estimates Jun-01 Apr-07 3 Right of Way Acquisition Aug-01 May-07 4 Construction Dec-02 Mar-09 Procurement Does this information reflect a change in the currently approved project schedule? No If yes, explain the reason(s) for change in the box below:

## PROJECT CASHFLOW

Indicate amount in \$1,000s

APPROVED TCRP ALLOCATION(S)								Estimated Remaining Cashflow Need														]		
Phase	s Scope	Current Approved Allocation(s) Phase		xpenditures as of September 2008		nainder of 2008 09		FY 009-10	FY	2010- 11	FY 2011-12		FY 2012-13		FY 13-14	FY 2014-15		FY 2015-16	FY	2016 17		eyond 2016-17		Total
1	Environmental	\$	\$		\$		\$		\$		\$ -	\$		\$		\$ -	. \$		\$	-	\$		\$	
2	Plans, Specifications & Estimates		95 \$	2,095	\$		\$		\$		s -	\$	_	\$	_	s -	. \$	_	\$	_	\$	_	\$	2,095
3	Right of Way Acquisition		30 \$			-	\$		\$	-	\$ -	\$		\$		\$ -	. \$	-	\$		\$		\$	330
4	Construction	\$ 8,5	75 \$	5,297	\$	3,278	\$		\$		\$ -	\$		\$		\$ -	. \$		\$	_	\$	_	\$	8,575
4	Procurement	\$	\$		\$	-	\$		\$	-	\$ -	\$		\$		\$ -	\$		\$	-	\$	-	\$	
		\$ 11,0	00 \$	7,722	\$	3,278	\$	-	\$		\$ -	\$	-	\$	-	\$ .	. \$	-	\$	-	\$	-	\$	11,000

APPROVED LONP(S)						Estimated LONP Expenditure by Fiscal Year																		
Phase	s Scope	Approve Amou Pha	nt by		y Local y as of	FY	nainder of 2008 09		F	Y 2010- 11	FY 2011-		FY 2012-13		FY 2013-14	FY 2014-15	FY 2015-	16	FY	2016 17		yond 016-17	Total	
1	Environmental	\$	_	\$	-	\$	-	\$ -	,	-	\$		\$ -		\$ -	\$ -	\$	_	\$	-	\$	_	\$ -	Estimated (month/year) When
2	Plans, Specifications & Estimates	s																						
		\$	-	\$	-	\$	-	\$ -		-	\$	-	\$ -		\$ -	\$ -	\$	-	\$	-	\$	-	\$ -	
3	Right of Way Acquisition	\$	-	\$	-	\$		\$ -	,	-	\$	_	\$ -		\$ -	\$ -	\$		\$		\$		\$ -	
4	Construction/ Procurement	\$	-	\$	-	\$	-	\$ -	,	-	\$		\$ -		\$ -	\$ -	\$	-	\$	-	\$	-	\$ -	
		\$	-	\$		\$	-	\$ -	,	-	\$	-	\$ -		\$ -	\$ -	\$	-	\$	-	\$	-	\$ -	

FUTURE ALLOCATIONS					Projected Schedule of Future Allocation Proportions by Fiscal Year																		
Phase	Scope		ocation(s) No Approved by Phase		FY 2009-10		FY 2010-11	FY	2011 12	FY	2012- 13		FY 2013-14	2	FY 2014-15	2	FY 015-16	20	FY 016-17		eyond 2016-17		Total
1	Environmental	\$		\$		\$		\$		\$		\$		8		\$		s		\$		\$	
2	Plans, Specifications & Estimates	9		Ψ		Ψ		Ψ		Ψ				Ψ		Ψ		ę		Ψ		Ψ	
3	Right of Way	\$	-	\$		\$	-	\$	-	\$	<u> </u>	\$	-	\$	-	\$	-	\$	-	\$	-	\$	
4	Construction	\$		\$		\$		\$		\$		\$		\$		\$		\$		\$		\$	
4	Procurement	\$		\$		\$		\$		\$		\$		\$		\$		\$		\$		\$	-
		\$	_	\$		\$		\$		\$	-	\$		\$	-	\$		\$		\$		\$	_

	Projected Cashflow by Fiscal Year for Future Allocations Listed Above													1					
	FY 2009-10		FY 2010-11		FY 2011 12		FY 2012- 13		FY 2013-14	FY 2014-15		FY 2015-16		FY 2016-17		Beyond FY 2016-17			Total
Resulting Cashflow for Phase 1	\$ -	\$	-	\$	-	\$	-	\$	-	\$	-	\$		\$		\$	_	\$	_
Resulting Cashflow for Phase 2	\$ -	\$	-	\$	-	\$	-	\$	_	\$	-	\$		\$	-	\$		\$	
Resulting Cashflow for Phase 3	\$	\$		\$		\$		\$		\$	-	\$		\$	-	\$	-	\$	_
Resulting Cashflow for Phase 4		\$	-	\$	-	\$	-	\$	-	\$		\$		\$	-	\$	-	\$	-
Resulting Cashflow for Phase 4	\$ -	\$	-	\$	-	\$	-	\$	-	\$		\$		\$	-	\$	-	\$	-
	\$ 	\$	_	\$	_	\$	-	\$	_	\$	_	\$	_	\$		\$	_	\$	_

## PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Př	nase 1	F	Phase 2	Phase 3	Phase 4	Total
TCRP	State	Committed	\$	-	\$	2,095	\$ 330	\$ 8,575	\$ 11,000
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
City of Yucaipa	Local	Committed	\$	-	\$	322	\$ 2,931	\$ 7,132	\$ 10,385
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
Measure I	Local	Committed	\$	-	\$	-	\$	\$ 300	\$ 300
		Proposed	\$	-	\$	-	\$	\$	\$ -
		Committed	\$	-	\$	-	\$	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$		\$	\$	\$ -
		Committed	\$	-	\$		\$	\$	\$ -
		Proposed	\$	-	\$		\$	\$	\$ -
		Committed	\$	-	\$	-	\$	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ •	\$ -	\$ -
	Totals	Committed	\$	-	\$	2,417	\$ 3,261	\$ 16,007	\$ 21,685
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -

Does this information reflect a change in the currently approved project funding plan?

If yes, explain the reason(s) for change in the box below:

The increased costs in this October progress report include an update in the costs for Right-of-Way acquisition which is being managed and funded by the City of Yucaipa. Additionally there was an increase in the cost of design which was funded by the City