October 2008 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 110 10-0A510 Vernalis Date: 10/22/08

				GENERAL PROJECT INFORMATION									
DPA I	ECT STATUS												
PRUJ													
	Check the appr	-											
	Project work is on-goir		-										
	Project work is on-going using non-TCRP funds only Project work is on-going using allocated TCRP funds and non-TCRP funds												
	All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds												
	Project work has been		ended and the proje	ect work is on-going using non-TCRP runds									
	describe below reaso		n susnended										
				County Corridor project, including the postmiles for the Vernalis project.									
Г	Project work is comp	lete											
	CLOSE - OUT PROCE Close out report Final invoice wil Close out report There was a pro	was submitted on libe submitted on will be submitted on will be submitted or opect savings ate amount of TCR	on RP savings	(indicate TCRP funds savings only, in \$1,000s) .gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf									
				PROJECT SCOPE									
	The existing scope wo	uld be included in 1	the Central County	Corridor project.									
				PROJECT SCHEDULE									
D/	0	011	F. d										
Phase 1	Scope Environmental	Start	End										
		1-Feb-2010	1-Feb-2013										
	Plans, Specifications & Estimates												
	& Estimates	1-Feb-2013	1-Feb-2015										
3	Right of Way	11002010	11002010										
	Acquisition	1-Feb-2013	1-Feb-2015										
4	Construction	1-Feb-2015	1-Feb-2018										
4	Procurement												
[hange in the curre	ently approved project schedule? X below: Yes									
	The project has been of												

PROJECT CASHFLOW

Indicate amount in \$1,000s

APP	ROVED TCRP ALL							Estimated	Rem	naining Ca	shflow Nee	d]				
Phase	Scope	Current Approved Allocation(s) by Phase	penditures as September 2008		mainder of 2008 09	FY 2009-10	FY	2010- 11	FY 2011-1	2	FY 2012-13		FY 2013-14	FY 2014-15	2	FY 2015-16	FY	2016 17	eyond 2016-17		Total
1	Environmental	\$ 453	\$ 453	\$		\$	\$		\$	-	\$ -	\$		\$ -	\$		\$	-	\$	\$	453
2	Plans, Specifications & Estimates		\$ _	\$	-	\$	\$	_	\$	_	s -	\$		\$ -	\$	_	\$	_	\$ _	\$	_
3	Right of Way Acquisition	\$ -	\$	\$		\$ -	\$	-	\$	-	\$ -	\$		\$ -	\$	_	\$		\$ -	\$	
4	Construction	\$ -	\$	\$	-	\$ _	\$	-	\$	-	\$ -	\$	-	\$ -	\$	-	\$		\$	\$	
4	Procurement	\$ -	\$	\$		\$	\$	-	\$	-	\$ -	\$		\$ -	\$	-	\$		\$	\$	
		\$ 453	\$ 453	\$	-	\$	\$		\$	-	\$ -	\$		\$ -	\$		\$	-	\$ -	\$	453

APP	APPROVED LONP(S)							Estimated LONP Expenditure by Fiscal Year																	
Phase	s Scope	Approve Amou Pha	nt by	Expend Made by Agency Septemb	y Local y as of	FY	nainder of 2008 09		FY	2010- 11	FY 2011-		FY 2012		F) 2013		FY 2014-15		FY 2015-16	FY	2016 17		Beyond / 2016-17	Total	
1	Environmental	\$	_	\$		\$	-	\$ _	\$	-	\$		\$		\$	-	\$ -	Ş	-	\$	-	\$	_	\$ -	Estimated (month/year) When
2	Plans, Specifications & Estimates	s																							
		\$	-	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	\$ -	9	\$ -	\$	-	\$	-	\$ -	
3	Right of Way Acquisition	\$	-	\$	-	\$		\$	\$		\$,	\$,	\$		\$ -	,	-	\$		\$		\$	
4	Construction/ Procurement	\$	-	\$	-	\$	-	\$ -	\$		\$	-	\$	-	\$	-	\$ -	Ş	-	\$	-	\$	-	\$ _	
		\$	-	\$		\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	\$ -	,	-	\$	-	\$		\$	

FUTU	IRE ALLOCATION		Projected Schedule of Future Allocation Proportions by Fiscal Year																		
Phase	Scope		ocation(s) No Approved by Phase		FY 2009-10		FY 2010-11	FY	2011 12	FY	2012- 13		FY 2013-14		FY 2014-15	2	FY 2015-16	2	FY 2016-17	Beyond 2016-17	Total
1	Environmental	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	s		s	_	\$	_	\$ _	\$ -
2	Plans, Specifications & Estimates												750	Ť	750	•					4.500
3	Right of Way Acquisition	\$		\$		\$		\$		\$		\$	750	\$	750	\$		\$		\$ 	\$ 1,500
4	Construction	\$		\$	-	\$	_	\$		\$	_	\$	-	\$		\$		\$		\$ _	\$
4	Procurement	\$	-	\$		\$		\$		\$		\$		\$		\$		\$	-	\$	\$ -
		\$	-	\$	-	\$		\$	-	\$		\$	750	\$	750	\$	-	\$	-	\$ -	\$ 1,500

	Projected Cashflow by Fiscal Year for Future Allocations Listed Above																1		
	FY 2009-10				FY 2011 12		FY 2012- 13		FY 2013-14		FY 2014-15		FY 2015-16	FY 2016-17		Beyond FY 2016-17			Total
Resulting Cashflow for Phase 1	\$ -	\$		\$	-	\$	-	\$		\$		\$		\$		\$	_	\$	
Resulting Cashflow for Phase 2	\$	\$		\$	-	\$	-	\$		\$	-	\$		\$		\$		\$	
Resulting Cashflow for Phase 3	\$	\$		\$		\$		\$		\$	-	\$	-	\$	-	\$	-	\$	
Resulting Cashflow for Phase 4	\$ -	\$	-	\$	-	\$	-	\$	-	\$		\$	-	\$	-	\$	-	\$	
Resulting Cashflow for Phase 4	\$	\$	-	\$	-	\$		\$	-	\$		\$		\$		\$	-	\$	
	\$ _	\$		\$	_	\$		s	_	s	_	s	_	\$	-	\$	_	\$	

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Ph	ase 1	PI	hase 2	Ph	ase 3	Ph	ase 4	Total
TCRP	State	Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$		\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
	Totals	Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -

Does this information reflect a change in the currently approved project funding plan?

If yes, explain the reason(s) for change in the box below: