



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:36 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 204 Const Calendar Day 789

Date: 09-Feb-2009 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 19-Mar-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/field

Joe Denelli called to say he purchased the valve and he was at the job site yesterday to check if adding the valve will cause a problem.

Met with Behzad regarding the steel channel, and called Saeed to have PB designer expedite his review. I also forwarded Saeed two pictures showing the channel weld.

Attended project update meeting with Greg Allen and Amer. Gerg Allen said the Electrical Analysis submittal should be received today. Greg also requested a meeting to discuss this submittal.

Discussed the service road paving with Greg Allen.

MCM may bring in a substitute to State Wide, because they are not performing.

Met with Greg Allen to discuss outstanding WOA relating to Mole substation.

