



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:58 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 001 Const Calendar Day 810

Date: 02-Mar-200 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

General

I attended a tail gate meeting, and a structure staff meeting, and we introduce the new staff members. I visited the jobsite to look at the Hinge EE with Maged Armanios, Matt Abel, and Ibrahim Amireh. I met with Maged to discuss cylinder breaks from Translab. We also discussed prestressing issues and forming a prestressing team.

RFI # 000523: MCM/ Avar would like to stress the deck tendons after the transverse pier caps have been stressed and prior to stressing the exterior girders (A and L).

