



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:57 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 008 Const Calendar Day 819

Date: 11-Mar-200 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

General

Took a field tour to look at the job progress. Met with Ahmend and Tee regarding Frame 1 stressing. Spoke with Greg Alan regarding chipping extra concrete in the south exterior bay in Frame 2.

Met with Tom Nguyen regarding the excess concrete in the exterior bay.

Met with Sami Z to have him mark all the usound concrete with paint for MCM to remove.

Attended a meeting at 151 Fremont with Mike Forner, Deanna Vilcheck, Raj Oberi and Dave to discuss the completion schedule.

Called Fred M regarding the in-fill walls backfill.

At Temporary Bent E19AR, MCM drove pile shell to tip without reaching the required blows/ft.