

Oakland Touchdown

Location: 04-Ala-80-1.6/2.7 Client Name: CalTrans

Daily Diary Report by Bid Item

Title: Sr. Transportation Engineer

Contract No. 04-0120L4

Diary #: 010 Const Calendar Day 821

Inspector Name: El-Mahmoud, Hazzaa

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Date: 13-Mar-200 Friday

Federal ID: Location:

Reviewer: Ghafghazi, Ben Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM Precipitation Condition

Working Day 🗸 If no, explain:

Diary:

General

I met with John McEwen in the Field at 0700 to discuss re-tapping of the piles at temporary bent E19AR. I also met with Greg Allen for the same reason and requested him to re-tap the piles and provide a PDA. I also inquired about additional pipe for splicing if needed, but Greg and John did not provide an answer.

Greg Allen provided me a copy of the PDA (Pile Driving Analysis) for bent E19AR.

MCM hooked their hammer and tapped one fo the piles and we recorded 5 blows/1-inch which is what we needed.

MCM's subcontractor, Harris Salinas, worked on Saturday to complete the footing E22R bar reinforcement.

Ahmed called to say while AVAR was stressing diaphram C, one strand slipped and they stopped working , pending direction from their office.



Page 1 of 1

Run date 16-Feb-13

2:57 PM

Time