



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:55 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 029 Const Calendar Day 847

Date: 08-Apr-2009 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

General

Called Cynthia Miniz to make retirement flyer for Rod Lambert.

Met with Rod in my office to discuss as-builts.

Meeting with Design team to discuss all changes including utilities (PB) on EB. CT confronted some utility conflicts related to WB, we did the ISD.

PB to finish all utility changes by next week.

Met with Raj regarding West Approach Project acceptance. Raj to accept the project today and fax paperwork to estimate desk.

Attended MCM/CT quarterly partnering meeting. Attended MCM/CT and CalOsha quarterly partnering meeting to discuss CCO #103 with Greg Allen. MCM sent CCO #103 back for not including re-driving piles at bent E19AR. Greg agreed that the re-driving is included and he said sent it back.

