



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:31 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 007 Const Calendar Day 848 Date: 09-Apr-2009 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Cloudy/Light Rain

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Jim Gallego was not in this week.
- Attended a meeting Amer had had scheduled with MCM to go over SWPPP deficiencies noted on Inspection report of 3/26/09. Went over 18 deficiencies listed and Dennis McCollum's response to the deficiencies. Dragomir and Greg Allen were at the meeting. MCM will clean up, repair and restore in compliance to the report. Amendment #15 was resubmitted today for my signature and then will be sent to Dragomir for submission to the Water Board.
- Conducted the Weekly Scheduling Meeting. T19A (March update) will be submitted today. Reviewed contractor's update schedule and work activities. There are no significant issues and work is in progress.
- Received an email from Amer. Effective Monday, April 13, 2009, Caltrans ID will be required to enter Pier 7. Asked Sybil to remind all employees to keep their Caltrans IDs with them.
- Signed revised CCO #62 Memo to go to MCM.
- The senior meeting was rescheduled for tomorrow at 10:00 a.m.
- Prepared and submitted my declaration and supporting backup documents to District 7 legal for contract No. 07-115294.

