



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:30 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 009 Const Calendar Day 852 Date: 13-Apr-2009 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation: to CW: WB Frame 2 Prestressing & Grout, to DP: WB Frame 1 Prestressing & Grout.
- Attended the two-hour safety meeting for the Safety Awareness Week of April 13 per the Memo by the Director on March 17, 2009. Ed Orsi, Ricky Johnston, and Rick Raef provided presentations related to OCIP safety requirements, MCM's proactive approach towards safety on the job. Overall, partnering with CalOSHA for consultation inspection and OCIP involvement, as well as Change order work (CCO 44), to have a designated person on the job for safety is working pretty well. Communication was very important for having a "No Reportable Accident" for 13 months.
- MCM returned CCO 102, precast wall changes, unsigned. Will adjust the Prime contractor markup from 5% to 10% and reprocess.
- MCM signed and returned CCO 21-2, additional PMIHV licenses. I approved the CCO to go to DO.
- Received a request from Jaime Gutierrez to revise CCO 65- Service Platform Electrical. Bill Howe will follow up.
- Received Schedule Update T19A, Data date March 21, 2009, from MCM. Jim Gallego to review and make recommendation.
- Received Project Inspection Report for 37.6 Anchor Heads from Greg Thompson of METS stating that they substantially comply with Section 6 of the Standard Specifications.
- Received Lab Report from the METS for Epoxy Coated #9 T-Headed Bar Release # FW2B-D. The referenced material is authorized to ship to the project or secondary process based upon Caltrans Authorization to Deliver Program. Look for Inspection Release Tag (AD)(TL-0624 (AD), Inspection Request Response (TL-39), and a certificate of compliance (COC) with the shipment to the jobsite.

