



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:30 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 010 Const Calendar Day 853 Date: 14-Apr-2009 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Signed Survey Request 79, Utility Manhole Staking, MH #5,6,8,9,10, and 12 at Duct Bank. Hovik to process.
- Talked to Sybil write her diaries with more complete information . Sent an email to Jeff to turn in his diaries. Asked Hovik to inspect the readiness of the area when survey requests come in before bringing them to me for signature.
- I had a conversation with Hovik regarding rejected EWBs . We have been rejecting EWBs over the past several months because there were no documentation or daily diaries to back up the EWBs. Yesterday in a meeting with the contractor, MCM was able to produce work agreement in support of their claim. They will have to resubmit the EWBs again. We need to talk to field seniors in our next senior meetings to require their Inspectors to keep better job records and better field inspections.
- Reviewed and sent out WSWD #86, and the Weekly Status.
- Received OTD Loss Survey Reports Safeworks & AIU for the inspection of March 5, 2009 from Rick Raef of Willis. The report contained the overall project loss control survey (safety) in regards to the Workers' Compensation and General Liability coverage provided to this OCIP by AIG Construction Risk Management through Willis Insurance Services.
- Received an email from Chris Smith of MCM stating that they are planning on holding a EBMUD Outfall pre-inspection meeting this Thursday at 11:00 AM. The inspection would potentially take place on 4/18 early in the morning. Hovik to follow up.
- Received Source Inspection Report for Friction Welded Headed Rebar -QC Sampling from Gary MaComb of METS. The sampled material complies with the contract requirement.
- Received an email from Chris Knoche confirming the date for the follow-up inspection to the Yellow Flag issued on 3-26-2009. The SWPPP revisit is scheduled for 4/17/09 at 9:00 a.m. Dennis McCullum to follow up.
- Reviewed letter drafted by Jeff Finn in response to MCM NOPC #10. Will finalize and send to the contractor.

