



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:54 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 035 Const Calendar Day 855

Date: 16-Apr-2009 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

General

I made a site visit to look at AVAR's operations. AVAR is setting up to start grouting operations at Frame #2.

MCM has a skeleton crew doing misc. work at night.

AVAR's grouting operation was shut down because AVAR has no pressure gauge.

