



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:29 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 019 Const Calendar Day 866

Date: 27-Apr-2009 Monday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours: 07:00 am 04:00 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

·Contractor's controlling operation: To DP: Cellcrete lightweight fill, to CW: Survey Skyway & Confirm EBF1 Camber.

·Attended the safety meeting. Ahmad Moin talked about Swine Flu Protection and Safety. Be vigilant about the spread of the flu, wash your hands and face and cover mouth when coughing. Following the safety meeting continued with work discussion and work update. The follow up SWPPP Inspection for 3/26/09 was performed last Friday and received a green rating. Issues of importance are General House Keeping, Stockpile Management and Dust control. Reba made some comments on sending all job relevant emails and field memos through the PMIV system by scanning the documents. Also said that the CCO back up information and safety meeting reports also need to go through the PMIV.

·Following the meeting, conducted staff meeting to go over pending issues and individual assignments. Talked about diaries and the new tracking requirements. Hovik said that some inspectors take too long to review the EWBs and provide their diary and tentative agreement in support of the bills. I will bring this up at our next senior meeting.

·Sent out State Letter 1498, Revise Bike Path support Beam Detail (CCO 108 forthcoming)

·Signed C-93 for CCO 108 for prior approval.

