



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:53 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 044 Const Calendar Day 868

Date: 29-Apr-2009 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:15 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

General

I met with Chuck, Matt and Abe to discuss the temporary Bent E19AR top grades.
Matt and Abe are to shoot the top of the bent cap grades this morning.
MCM continued to remove falsework from Frame #2 of the WB.
MCM requested line for the EB EOB between bents E19 and bent E19AR.
AVAR continued prestressing the deck at Frame #1.
I called John McEwen to discuss his survey request.

