



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:29 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 021 Const Calendar Day 868 Date: 29-Apr-2009 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 04:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Had a message from Sybil Kramer that she will be at her TRS office in San Ramon all day today .
- Continued reviewing the Draft Plan Sheets for Dumbarton Bridge retrofit work to prepare to tomorrow .
- Located reviewed a Value Analysis Study Report, Geotechnical Investigation Requirements for developing a strategy to best retrofit the structure.
- Signed Survey request report 83, Finished Grade at N/S of Precast Walls, and report 84, Bent E19R and E19AR minor structure staking.
- Had a meeting with Stefan Galvez regarding the plywood and filter fabric on the trestle . He wanted to make sure what areas of the trestle need to be covered with plywood and filter fabric for SWPPP purposes. I explained to him that our previous agreement was that the main trestle where there will be construction activities and traffic need to be protected and the fingers, where they are out of the way, don't need. Also reminded him that it is the contractor's responsibility to ensure SWPPP compliance. If there is a need for BMPs, they are required to provide them.
- Received a Request for a CCO from Jaime to repair the westbound number 4 and 5 lanes during the Labor Day Weekend Bridge Closure. Bill will process the CCO. Forwarder the request to Richard Duncan.
- Talked to Pochana and Carolyn Duncan to have my BB and computer synchronized . Sent an email to Carolyn to schedule it for next week.
- Reviewed and routed the Safety Meeting Report FMS-0110.
- Received CCO #106 from MCM unsigned. The contractor requested to agree on cost of 2 each of the 4 added piles for CMS B sign structure at this time instead of deferring it. Also, they asked that the increase in contract item 89, Drive Pile, not be subject to adjustment.
- Received signed CCO 89, Revise section 10-1.42, lightweight concrete, of the SP, from the contractor. Amer to approve CCO and send to DO.
- Received signed CCO 102, Modify Precast Walls, from the contractor. Approved CCO to go to DO.
- Received signed CCO 78Modify Blockouts, access openings, and drainage inlet frames from the contractor. Amer to approve CCO to do to DO.

