



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:29 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 022 Const Calendar Day 869

Date: 30-Apr-2009 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 04:00 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

•Conducted the Weekly Scheduling Meeting. Reviewed 4-week look ahead schedule. No major change from last week. All schedule updates are in. Jim Gallego to review and comment on T019A, March update today. The F1 and F2 WB (Left) bridge stressing will be done this week. Pipe beam puling after the stressing is complete. See meeting minutes for detail.

•Attended the Risk Team meeting for Dumbarton Bridge Retrofit. Reviewed and adjusted previously identified risks and introduced new ones. Pat Treacy to send out updated Risk Register and Quantitative Analysis. The plans are at 65% PS&E. RTL Nov 20, 09 and ADV December 14, 2009. The work involves the construction of new piles on sides and bridge approach for first frame. The second frame bent caps and columns retrofit only. For main channel, there will be new bearings, new piles and footing overlay. The main challenge is to raise the bridge by 5" to modify joints and bearing pads between frames 16 and 31. Traffic control will be an issue. There is a thought to close the bridge for 3 days for this work. Funding will be by BATA. Jason said that he does not see an issue with funding the project. (See AB 1175 for info on funding). Amer stated that the Construction Staff is here to help.

•Received Project Inspection welding witness report from the METS for fillet weld performed on 4/24/09. The hard copy will come in the mail.

