



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:53 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 047 Const Calendar Day 873

Date: 04-May-200 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

General

Amer and I toured the jobsite this morning. I attended the safety tailgate meetign hosted by Thong Nguyen. I met with Abe and Matt to ensure that they will layout the falsework bents on the soffit forms. MCM submitted NOPC #11 regarding pipe hangers. AVAR completed Fame #1 prestressing today. MCM started Frame #1 falsework lowering. MCM poured the prestress block-outs.

