



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:28 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 027 Const Calendar Day 876

Date: 07-May-200 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 07-May-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Signed C-93 and CCO #105, Temporary power and Communication to existing Mole substation , CMS 65 and two sign structures at Station 89+00 and 91+90. CCO was sent to MCM.
- Wrote Stet letter 1525 in response to MCM' requests for rain days for 5/1/09 through 5/4/09 due to rain. State letter 1526 denied this request because CCO 75 limited the rain days through 4/30/09.
- Weekly Scheduling Meeting was cancelled because MCM did not show up . Reviewed 4-week look ahead schedule internally. Jim will get together with Chris Smith to incorporate comments.
- Reviewed and signed State letter 1526, Response to MCM submittal 806. Submittal was rejected for corrections.
- Received request to review the special provisions and BEES for Contract 04-0120M1 (New SFOBB East Span Project - Oakland Touchdown 2) at 65 % PS&E. This project will complete the east approach to the new SFOBB (portions of detours, bridges, and roadways are currently being constructed in Contract 04-0120L4 Oakland Touchdown 1). Due by 6/4/09.

