



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:28 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 030 Const Calendar Day 881 Date: 12-May-200 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 13-May-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Sent out State letter 1528 in response to MCM serial letter # 473 regarding utility crossing work on Labor Day weekend, performing trench excavation in lieu of Jack & Bore. Allowed work and requested a Force Account analysis to determine the cost differential between the two methods.
- Attended the first weekly meeting with MCM. Reviewed pending issues on the project, CCOs, NOPC#5, SWPPP, gradation for 1/2" and 3/8" AC mix designs not passing. Work on Labor Day weekend. See Jeff Finn's diary for detail.
- Sent an email to Ed Puchi regarding CCO 110 and NOPC #5, BOE Fees, will put that on the agenda for the next CT/MCM executive meeting on 5/27/09. It was Caltrans understanding that CCO 110 will only pay for the BOE fees related to the duct bank.
- Sent another email to Dragomir to get approval on SWPPP Amendment #15.
- Sent out DD-09-R3 and incompatible activities certification to staff to read DD and sign Cert by 5/15/09.
- Richard Duncan at Survey training today.
- Sent an email to Carolyn Duncan to confirm that I will take my laptop to DO on Thursday to synchronize with BB.
- JONATHAN YEO was transferred to me from Mehran Ardakanian.
- Called and talked to Shop 4 (Cliff 510-614-6245) regarding white Taurus # 0011416. He said the car will be ready in a week and he will call me.
- Bob Brignano dropped off two sets of 8x11 plan sheets for Dumbarton Bridge for our review.
- Attended weekly senior meeting. Talked about monthly overtime logs, excess leave balances, daily diaries, and force account diaries, NOPCs, RFIs and Submittals.
- Received an email from Deanna Vilcheck that Ken has a tour for a group of 50 for the Bay Bridge from 1630 till 1800 tomorrow. Will need to coordinate with the contractor.

