



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:28 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 031 Const Calendar Day 882 Date: 13-May-200 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 14-May-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Reviewed and signed Survey requests #89, W line final grade, #90, W line Abut fill, and #91, EOB P18R-P19R major structure for implementation.
- Got Pete's car cleaned, gassed, and updated log on line. Left keys with Marlyn. Ending mileage 82585, ID #7001889.
- Signed CCO memo 48-1, motor pulling of conductors in structure, to go to the contractor.
- Reviewed DD-09-R3 and signed incompatible activities certification. Received signed certifications from Jeff, Jim, and Sybil.
- Reviewed and signed WSWDs #90 and Weekly Status to go to MCM. Controlling operation top DP, cellcrete, to CW survey Skyway and confirm EB1 Camber.
- Talked to JONATHAN YEO regarding his new assignment and will come on board on 5/18/09.
- Coordinated with Deanna Vilcheck and Ernie Schulze to arrange for field tour organized by Ken. Ernie will accompany the visitors through the site for a group of 50 from 1630 till 1800 today.
- Received an email from Dragomir. Regarding SWPPP Amendment #15. It slipped through the cracks. Tina will send me their approval, or comments, if any. However, the approval does not really mean much since this worked has already commenced. He will submit the amendment to the Water Board.
- Received an email from Phuong to join in the Dumbarton and Antioch Retrofit Projects Site. Just point your browser to the following address: <https://ww2.projectsolve2.com/eRoom/SFOF/DumbartonandAntiochRetrofitProjects>.
- Received an email from Heather Rowe that Stephen Maller just informed her that the CTC tour with Bimla Rhinehart is canceled due to a scheduling conflict. The tour will be rescheduled for July or August. Assigned work to Sybil to work with VJ and put completed project files for W2 project (0120C4) into boxes and label them accordingly. The files will be stored but remain on Pier 7 until all Toll bridge projects for the East Span are complete.

