



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:27 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 034 Const Calendar Day 887 Date: 18-May-200 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 19-May-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation: To DP: Cellcrete Lt. Wt. Fill_To CW: Survey Skyway & Confirm EBF1 Camber
- Today is the first day for Jonathon Yao under my supervision. Asked him to check the job categories to make sure the PMIV and Construction manual categories line up and then check the files for accuracy and completeness.
- Attended the safety meeting. Chuck Tran prepared and delivered a Power Point Presentation on Ariel Lift/Bucket Truck safety. Three main causes of accidents and safety concerns involving man lifts are electrocution, tip over and falling. Need to check the man lift before using the equipment. Ernie Schulz and Bill Howe shared their experience with man lift accidents of previous projects. Following the safety meeting, we talked about the SWPPP issues with the staff. Grouting and cellcrete work pose a potential threat of discharge into the bay if not controlled. Dennis McCollum to follow up. Dust control seems to be an ongoing problem. Received a yellow rating in last weeks SWPPP inspection. CalOSHA has introduced new request that any saw cutting and concrete breaking tools or attachments need to have a vacuum attachment in addition to workers wearing respirators. Continued the meeting with project progress report on District and Structures items.
- Conducted staff meeting. Went over staff work assignment. Introduced Jonathon Le as new District ARE for OTD1. Will work with Sybil to organize project files. Jeff to prepare for the DRB meeting on 5/22/09. Richard Duncan to complete two CCOs by design. Hovik to prepare for Estimates. Sybil to maintain CCO log and daily reports log.
- Bill Hall, State photographer brought to my attention that the falsework for EB structure at job entrance does not appear that it has been tied or cross-braced completely. Talked to Mehran to have the approved falsework drawings reviewed and also Ernie to go out to inspect for stability.
- Worked on CCO log and response to action items from previous weekly meeting with MCM last Tuesday on 5/12/09.
- Sent email to Amer to leave job early today and also take next Tuesday 5/26/09 off for Dr's appointment.
- Reviewed and approved daily diaries.
- Received an email from Chris Kirkham of CalOSHA regarding a compliance inspection performed on 4/30/09. The email included the compliance assistance letter and a correction form. MCM has received the same material. We will make sure that the requested corrections are made within the allowed time. A total of 10 items needed action.
- Received Safeworks loss survey reports for OTD for May 5 through May 12, 2009 from Rick Raef of Willis Insurance Services.
- Received an email from Pochana with agenda for the 5/19/2009 SFOBB East Span Monthly Combined Construction/Design Contracts Briefing. Will prepare for tomorrow.

