



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:27 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 036 Const Calendar Day 889 Date: 20-May-200 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 22-May-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Jim Gallego will not come in today. He won't be in next week either.
- Signed CCO #111, Drainage System #2, to go to MCM.
- Went to the jobsite to see pulling of the Pipe Beams into OTD 1 structure. He contractor utilized come-along to pull the pipe beam into position. The Pipe lined up perfectly through diaphragms C & D, north side.
- Parking along side EBMUD outfall pipe (fence line on the east side) still is a problem. Will discuss with staff next Monday.
- Reviewed and approved progress estimate #23, calculations and back up information and EWBs and Project Record-Estimate Request to be submitted for processing.
- Met with Dragomir, Stefan Galvez, Tina Cox, and Dennis McCollum at the jobsite for SWPPP inspection. The site looked relatively clean. House keeping, dust control, and removal of trash and debris at the end of each shift remains a problem. The trestle needs to be kept clean and swept up.
- Reviewed and approved WSWDs #91 and weekly status to go to MCM.
- Signed CCO #108, Revise Bike Path Details, to go to MCM.
- Returned the loner truck, #0070472 to Marline. Ending mileage 116,813.
- Reviewed and approved daily diaries and time sheets.
- Received REPORT OF INSPECTION OF MATERIAL (AUTHORIZATION TO DELIVER), from Mike Bennett of Sacramento METS. TL-0624(AD), TL-39, Certificate of Compliance for bid Item 130 (#5 Epoxy Coated Rebar Release 0021). The above-referenced material is authorized to ship the above material to the project or secondary process based upon Caltrans Authorization to Deliver Program.
- Received I&A from HQ for CCO 9-2.
- Jonathan Yeo informed me that he will take this Thursday (tomorrow) as furlough day.
- Received the Safeworks OTD Loss Survey for May 12, 2009 from Rick Raef of Willis Insurance services.

